
Project Overview Report July 3, 2012

A total of 356 projects that have received invitations from the Board of Directors to collaborate with the MSBA are currently in the MSBA's Eligibility Period and Capital Pipeline. The following summary chart provides the number of projects in the Eligibility Period and each phase of the Capital Pipeline:



*These 39 projects have been audited and approved for final payment of the MSBA grant, and thus, with the fiscal year end, will be removed from future Project Overview Reports.

Statement of Interest ("SOI") Review Status

- 280 SOIs submitted:
 - 13 SOIs were filed for the Science Lab Initiative
 - 10 SOIs have been invited into the Eligibility Period
 - 71 SOIs were considered for the Accelerated Repair Program upon initial review of the SOI
 - 186 SOIs are being reviewed for the Core Program

39 of the 71 SOIs filed for the Accelerated Repair Program have been invited into the Program. SOIs that were not invited into the Accelerated Repair Program have been returned for review in the Core Program. Ten of the 13 SOIs filed for the Science Lab Initiative have been invited into the Program and staff is preparing a recommendation for the remaining three districts for the July Board meeting.

Eligibility Period

There are 14 districts in the Eligibility Period. No districts are seeking local funding and authorization within the next 60 days, and nine of the 14 districts have secured funding. The remaining five districts have yet to confirm their dates for action.

An agreed-upon enrollment is a key pre-requisite for the MSBA to commence a Feasibility Study with a district. To begin the enrollment projection process, a district must file enrollment information utilizing the MSBA's online enrollment projection tool. Since the last report, four districts have completed the enrollment process.

Based upon anticipated schedules for completion of the Eligibility Period requirements provided by the districts, staff expects to recommend the remaining districts in Eligibility Period for Invitations to Feasibility Study at the July and October Board meetings.

Capital Pipeline

Consultant Selection

After the district has completed all Eligibility Period requirements, and the district has received an Invitation to Feasibility Study from the Board, the district procures an Owner's Project Manager ("OPM") and then a Designer. There are six districts in the Capital Pipeline who still need to procure an OPM.

Districts in the Accelerated Repair Program will be assigned pre-selected OPMs and Designers, procured by the MSBA through a Request for Services that was issued in April. Ten districts, representing 15 projects, were invited to participate in the program in June and will receive consultant assignments after successfully completing all required MSBA pre-requisite documents. There are currently a total of 27 districts, representing 39 projects, in the Accelerated Repair Program.

After a district has selected an OPM and executed a contract with that OPM, it selects a Designer utilizing either a local designer selection process for projects under \$5 million or the MSBA's Designer Selection Panel (DSP) for projects over \$5 million. There are three districts in the Capital Pipeline who are in the process of procuring a Designer.

Feasibility Study

Once a district has procured an OPM and Designer and a Feasibility Study Agreement has been executed, the district and its consultants must submit the Preliminary Design Program and the Preferred Schematic Report to the MSBA before the Board will consider it for Schematic Design. Based on the most recent data and schedules provided to the MSBA by districts, MSBA staff anticipates recommending 10 districts to proceed with preferred schematic designs at the upcoming October and November Board meetings.

Prior to consideration by the Board for Project Scope and Budget authorization, a district must submit a schematic design to the MSBA for review. Based on the most recent data and schedules provided to the MSBA by districts, MSBA staff anticipates recommending eight districts for Project Scope and Budget Agreement authorization at the upcoming October and November Board meetings.

Commissioning

Since the last report, the MSBA has assigned Commissioning Consultants to an additional six projects as presented in the table below. The MSBA has executed 177 Commissioning Consultant contracts to date, totaling \$14.7 million. To date, 17 contracts have been completed.

District	School	Estimated Const. Cost (million)	Commissioning Consultant	Contract Amount
Haverhill	Green Repair - Multiple Schools - Boilers	\$1.00	RDK Engineers	\$17,370
Cape Cod Regional	Cape Cod Regional Voc/Tech High School	\$0.28	Fitzemeyer & Tocci Associates	\$8,300
Haverhill	Green Repair - Multiple Schools	\$3.02	Russo Barr Associates, Inc.	\$45,350
Assabet Valley Regional	Assabet Valley Regional Voc/Tech High School	\$50.76	Symmes, Maini & McKee	\$275,673
Greenfield	Greenfield High School	\$53.00	BVH Integrated Services, Inc.	\$120,214
Newburyport	Francis T. Bresnahan Elementary School	\$31.10	Fitzemeyer & Tocci Associates	\$92,265
	Total	\$139.16 million	Total	\$559,172

Design Development

Once a district has secured local funding and has entered into a Project Funding Agreement with the MSBA, it enters the Design Development phase. Currently there are 19 Core Program projects in Design Development, with a total estimated construction cost of \$953.4 million:

Elementary School Districts

Lexington Newburyport Webster Westfield Weston Williamsburg

Middle School Districts

Oxford Stoneham Wakefield

High School Districts

Assabet Valley Regional Voc/Tech Concord-Carlisle Regional Dracut Duxbury Franklin Greenfield Marshfield North Reading Southwick-Tolland Regional Wilmington

Construction

When a district issues a Notice to Proceed, the project is advanced to the Construction Phase. Currently, there are 119 Projects in the Construction Phase with a total estimated construction cost of \$2.53 billion: 68 Green Repair Projects, 48 Core Program Projects, and 3 Waiting List Projects. The 48 Core Program Projects have a total estimated construction cost of \$2.38 billion and are listed below.

Elementary School Districts

Middle and Middle/High School Districts

High School Districts

Addition/Renovation

Andover Arlington Ashburnham-Westminster Regional Billerica Brookline (Heath) Brookline (Runkle) Carlisle Douglas Fairhaven Marblehead Nashoba Needham Norfolk Somerville Sturbridge Winchester

Adams-Cheshire Regional Burlington Fall River Hingham Hudson Medway Quincy Rockland Saugus Shrewsbury Sutton

Danvers Essex/North Shore Regional Voc/Tech Leominster Lynnfield Methuen Norfolk County Agricultural Norton Southeastern Regional Voc/Tech

New

Berlin-Boylston Regional Easthampton Grafton Longmeadow Maynard Southbridge Uxbridge

Model

East Bridgewater Hampden-Wilbraham Regional Plymouth Somerset-Berkley Regional Tewksbury West Springfield


Total Project Budgets Update

Upon authorization from the Board of Directors, the MSBA enters into a Project Scope and Budget Agreement with a district, establishing the Total Project Budget developed by the district and the estimated Total Maximum Facilities Grant. Since 2007, the total project budgets for a few projects have been affected by the actual construction bid or the district's acceptance of alternates. The following table shows that, to date, of the 316 grants authorized by the Board since November 2007, 10 projects have had increases to their Total Project Budget. This includes seven Green Repair projects and three Core Program projects. In no event has the increase in budget resulted in an increase to the estimated Total Maximum Facilities Grant as authorized by the Board. Please note that staff has reported on the budget increases for two of the three Core Program projects shown below at previous Board meetings.

			Project Fundi	ng Agreement	PFA Bid A	mendment				
District	School Name	Scope	Total Project Budget	Total Maximum Facilities Grant	Total Project Budget	Total Maximum Facilities Grant	Reason			
			Gre	en Repair F	rogram					
Lexington	Lexington High School	Roof	\$1,122,890	\$381,221	\$1,197,444	\$381,221	District elected to accept base bid and alternates. District appropriated additional			
Hancock	Hancock Elementary School	Roof/ HVAC	\$277,450	\$125,740	\$400,805	\$125,740	District elected to accept the base bids in Phases 2 and 3 that were higher than the approved budget. District needs to			
Narragansett Regional	Phillipson Memorial School	Boiler	\$143,225	\$85,712	\$161,232	\$83,275	District elected to accept the base bid that was higher than the approved budget. District appropriated additional funds to			
Florida	Gabriel Abbott Memorial School	Roof	\$380,310	\$213,172	\$389,422	\$188,804	Project included \$80,153 in Change Order that offset bid savings and exhausted the			
Brockton	Hancock Elementary School	Roof	\$2,292,164	\$1,814,937	\$2,422,742	\$1,814,937	District elected to accept the base bid that was higher than the approved budget. District appropriated additional funds to			
Brockton	West Middle School	Roof	\$2,742,386	\$2,171,001	\$3,069,905	\$2,171,001	District elected to accept the base bid that was higher than the approved budget. District appropriated additional funds to			
Pentucket Regional	Dr. John C. Page School	Roof, Window, Boiler	\$3,148,424	\$1,618,920	\$3,272,630	\$1,618,920	District elected to accept the base bid that was higher than the approved budget. District appropriated additional funds to			
				Core Prog	ram					
Essex North Shore Agricultural & Technical School	Essex North Shore Agricultural & Technical High School	New	\$125,000,000	\$77,500,000	\$133,770,000	\$77,500,000	The Board was informed at the March 30, 2011 meeting that the Total Project Budget had increased due to additional ineligible scope that would be funded by DCAM.			
Somerville	East Somerville Community School	Add/ Reno	\$33,185,258	\$15,237,996	\$38,006,621	\$15,237,996	At the March 28, 2012 Board Meeting, the Board approved an amendment to the PFA and a \$6.25 million MSBA loan.			
Uxbridge	Uxbridge High School	Uxbridge High School		,	New	\$43,000,000	\$22,362,328	\$44,986,479	\$22,362,328	The District has appropriated additional funds to cover the costs associated with the construction of athletic fields originally included in the PFA but which were not included in the bid as the District's

Status of Green Repair Program

169 projects participating in the Green Repair Program have received authorization to enter into a PFA, totaling \$366,647,226 in Total Project Costs and \$222,885,258 in MSBA Total Facilities Grant funding.



Construction Bids


Between December 2010 and June 2012, MSBA staff received bid results for 44 boiler, 98 roof, and 58 window projects. With the exception of two window projects which are anticipated to bid in August, all Green Repair projects have gone out to bid.

Of the bids reviewed:

- 74% of <u>roof</u> projects came in under budget,
- 69% of <u>window</u> projects came in under budget, and
- 49% of boiler projects came in under budget.

2012 Eligibility Period Status

Image: Problem (Problem (P									July 3, 2012								
Internet Control Optimize Control Contro Control Control		Tasi	k Remaining	Pa	artial Task Complete	d											
Date Hot April April July July April State Dec Jan Feb Mar April April Mar April Mary July April State <		Invit	te / Completion Date	Co	ompleted Task		14 Projects in E	ligibility Period	Example	100	SBC Maint Doc	Errol Certification Local Authoriz	zation / FAS				
Date Hot April May Juny Juny Aug Sold Nov Dec Juny Feb Mar April 1 1000							20	12							201	3	
Normalization Normalinstattion Normalization Normalizati	District	Jan	Feb	Mar	April	May			Aug	Sep	Oct	Nov	Dec	Jan			April
		1 5 9 11 15 19 23 25 27 31 1	3 5 7 9 11 13 15 17 19 21 23 25 27 29 1	3 5 7 9 11 13 15 17 19 21 23 25 27 29 31 1 3 5 7	9 11 13 15 17 19 21 23 25 27 29 30	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31 1 3	5 7 9 11 13 15 17 19 21 23 25 27 29 30	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31 1	1 3 5 7 9 11 13 15 17 19 21 23 25 2	17 29 30 1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 30 1 3	5 7 9 11 13 15 17 19 21 23 25 27 29 31	5 9 12 16 20 24 27 31	1 5 8 12 15 19 22 25 28 1	5 9 12 16 20 24 27 31	1 5 9 12 16 20 24 27 31
Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne Manne																	
interest interest interest interest interest interest interest interest interest interest interest interest interest interest<	Abington	1/25/12			4/8/12	Maint Doce / En	roll Contification (180 days)			zation	ESA (270 dave)	11/4/12					
not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not not <td< th=""><th>Frolio Jr HS</th><th></th><th>100 (50 days)</th><th>300 (00 days)</th><th></th><th>Wall Docs / Ell</th><th>on Centrication (100 days)</th><th></th><th>Local Autom</th><th>Lauon</th><th>1 GR (270 days)</th><th></th><th></th><th></th><th></th><th></th><th></th></td<>	Frolio Jr HS		100 (50 days)	300 (00 days)		Wall Docs / Ell	on Centrication (100 days)		Local Autom	Lauon	1 GR (270 days)						
norm i i i i i i i i i i i i i i i i i i i	Bellingham		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)		Local Authorization / FSA	A (270 days)						
Concerning Concerning </th <th>macy Lo</th> <th>••••••</th> <th></th>	macy Lo	••••••															
Weight of the service of the servi	Chelsea (R) Clark Avenue MS		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)		Local Authorization / FSA	A (270 days)						
Weight of the state of the												_					
initialize initialize initialize initialize initialize initialize Normalize initialize	Gloucester West Parish ES		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)		Local Authorization / FSA	A (270 days)						
initialize initialize initialize initialize initialize initialize Normalize initialize	Haverhill																
Notes of Price Notes of Price CC Name SC Name SC Name SC Name SC Name SC Name Notes of Price CC Name SC Name SC Name SC Name SC Name SC Name Notes of Price SC Name SC Name SC Name SC Name SC Name SC Name Notes of Price SC Name SC Name SC Name SC Name SC Name SC Name Notes of Price SC Name SC Name SC Name SC Name SC Name SC Name Notes of Price SC Name SC Name SC Name SC Name SC Name SC Name Name SC Name SC Name SC Name SC Name SC Name SC Name Name SC Name SC Name SC Name SC Name SC Name SC Name Name SC Name SC Name SC Name SC Name SC Name SC Name Name SC Name SC Name SC Name SC Name SC Name SC Name Name SC Name SC Name SC Name SC Name SC Name SC Name	Hunking MS		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)		Local Authorization / FSA	A (270 days)						
Notice of the field of the	Holbrook		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)	Local Authorization		FSA (270 days)						
Lumber of problem L	Holbrook Jr/Sr HS	· · · · · · · · · · · · · · · · · · ·															
NMmd Wedder E2 1	Lunenburg Lunenburg High School		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)	Local Authoriz	zation	FSA (270 days)						
Weather ES C C 20 Mary C C C 20 Mary <thc 20="" c="" mary<="" th=""> <thc 20="" c="" mary<="" th=""></thc></thc>																	
Liccle FS Note Handling			ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)	Local Authoriz	zation	FSA (270 days)						
Liccols F3 Image: Cols Marging in the Marging in t	Northborough																
Kadey ES Col	Lincoln ES		ICC (30 days)	SBC (60 days)		Maint Docs	Enroll C	Certification (180 days)	Local Authoriz	zation	FSA (270 days)						
Nearly 5 Image 5 <	Swampscott		ICC (30 days)	SBC (60 days)		Maint Docs / En	roll Certification (180 days)			Local Authorization / ESA	(270 days)						
Mind Fores ES CC 00 40y1 Section 100 100 100 100 100 100 100 100 100 10	Hadley ES																
Brookline Edward Divotions Rdsol ICC D0 days) ISBC 60 days)	Wareham Minot Forest ES		ICC (30 days)	SBC (60 days)		Maint Docs / En	roll Certification (180 days)		Local Authoriz	zation	FSA (270 days)						
Brooking Edward Devotion School 3/26/2 4/1/12 5/1/12 6/1/12			H														
Brookline Eward Devotion School ICC (30 days) SBC (60 days) Main Doc/ Fend Certification (FSA (270 days)) Local Automization / FSA (270 days) 1/5/13 4/5/13 4/5/13 4/5/13 Worcester Neison Place ES ICC (30 days) SBC (60 days) SBC (60 days) SBC (60 days) SBC (60 days) 1/5/13 4/5/13	Westborough (R) Sarah W Gibbons MS		ICC (30 days)	SBC (60 days)		Maint Docs / En	roll Certification (180 days)		Local Authoriz	zation	FSA (270 days)						
Brookline Eward Devotion School ICC (30 days) SBC (60 days) Maint Doc/ Fend Certification (150 days) Local Authorization / FSA (270 days) Af5/13				0/00/40	44440	54440	0/14/40				40/0/40			4/7/40			
Worcester Nelson Place ES				3/28/12			0/11/12	Maint Docs /	Enroll Certification (180 days)		10/8/12	Local Authorization / FSA (270 days	5)	1///13			
Workset Normalize	Laward Devotion School										I						
Nelson Place ES Image: Color delays/ Color	Worcester						6/6/12			9/7/12		Facel Ocalification (455 1					4/5/13
District Feb Mar April May June July Aug Sep Oct Nov Dec Jan Feb Mar April	Nelson Place ES							ICC (30 days)	SBC (60 days)		Maint Docs /	Enroil Certification (180 days)			Local Authorization / FSA (270 days)		
District Feb Mar April May June July Aug Sep Oct Nov Dec Jan Feb Mar April		1 5 9 11 15 19 23 25 27 31 1	3 5 7 9 11 13 15 17 19 21 23 25 27 29 1	3 5 7 9 11 13 15 17 19 21 23 25 27 29 31 1 3 5 7	9 11 13 15 17 19 21 23 25 27 29 30	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31 1 3	5 7 9 11 13 15 17 19 21 23 25 27 29 30	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31	1 3 5 7 9 11 13 15 17 19 21 23 25 3	17 29 30 1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 31	1 3 5 7 9 11 13 15 17 19 21 23 25 27 29 30 1 3	5 7 9 11 13 15 17 19 21 23 25 27 29 31	5 9 12 16 20 24 27 31	1 5 8 12 15 19 22 25 28 1	5 9 12 16 20 24 27 31	1 5 9 12 16 20 24 27 31
	District												Dec	Jan		Mar	
												II	-				· · · · · · · · · · · · · · · · · · ·



2012 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

				- Denotes	bid phase in progress or	complete	- Denotes es	timated bid dates	- Denotes	s estimated GM	/IP dates				
DISTRICT *Projects Considering the CM @ Risk Method	DESIGN BASIS FOR ENROLLMENT	PROJECT BUDGET Shown in Millions	CONSTRUCTION BUDGET Shown in Millions	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ост	ΝΟΥ	DEC
*ASHBURNHAM-WESTMINSTER	520	\$30.0	\$24.8			JR Briggs	ES New Construction:	Filed-Sub Bids rcv'd 1	/12. GMP issued 3/8	8.					
NORFOLK COUNTY AGRICULTURAL	550	\$28.6	\$22.3		Norfolk Cour	nty Aggi Renovatio	on: Filed-Sub Bids rcv'd	d 1/18. G.C. Bids due	2/1 NTP issued 3/21						
*SPRINGFIELD -FOREST PARK	660	\$43.4	\$34.0				Springfield Forest Park	MS: Filed-Sub Bids	rcv'd 3/2. GMP issue	d 3/26.					
*SOMERVILLE	500	\$33.2	\$15.2								East Somerville Commun	hity School Addition/ d July.	Renovation: Filed-Su	ub Bids	
DOUGLAS	552	\$50.7	\$38.9		Douglas IS New Co	onstruction:Filed-S	Sub Bids rcv'd 1/12. G.	C. Bidsrcv'd 1/20. NTF	P issued 3/2.						
WINCHESTER	420	\$28.7	21.7		Vinson-Owen	ES New Construc	ction: Filed-Sub Bids rc	v'd 1/5. G.C. Bids Due	2/2. NTP issued 2/	13.					
DRACUT	1160	\$60.4	\$47.30								Dracut Senior HS Additi 7/18. NTP Targeted Jul		I-Sub Bids Due7/11.	G.C. Bids Due	
*SOUTHEASTERN REGIONAL RVT	1370	\$34.2	\$26.5				SRVT Add/Reno: Filed	-\$ub Bids rcv'd 2/29.	GMP issued 4/2.						
*NORTON	700	\$34.6	\$27.0				Norton HS Additi	on/Renovation: Filed-S	Sub Bids rcv'd 3/15.	GMP issued 3,	/27.				
QUINCY	620	\$50.0	\$32.6					Ce	ntral MS New Constr	uction: Filed-S	ub Bids rcv'd 5/8. G.C. Bid	s rcv'd 5/22. NTP is	sued 5/24.		
ARLINGTON	380	\$20.7	\$15.7				Arlington The	mpson ES New Const	ruction: Filed-Sub B	ids rcv'd 3/6.	G.C. Bids rcv'd 3/27. NTP i	ssued 4/2.			
LYNNFIELD	740	\$4.5	\$3.2					Lynnfield HS	Addition: Filed-Sub B	ids rcv'd 4/26.	G.C. Bids rcv'd 5/10. NTF	Targeted May.			
MARBLEHEAD	425	\$25.9	\$20.2					Mai	blehead Glover ES N	New Construct	ion: Filed-Sub Bids rcv'd 5/	9. G.C. Bids rcv'd 5	/23. NTP Targeted J	uly.	
HINGHAM	1020	\$60.9	\$50.4					Hingham	MS New Constructio	n: Filed-Sub I	Bids rcv'd 4/25. G.C Bids rc	v'd 5/10. NTP issue	ed 6/7.		
WESTFIELD	600	\$35.9	\$25.2							Al	oner Gibbs ES New Constru	ction: Filed-Sub Bio	ds rcv'd 6/27 G.C Bio	ls Due 7/12. NTP Tai	geted August.
*ESSEX-NS	1440	\$125.0	\$96.50										New Construction: Ea	arly Site Packages rc∖	'd 3/30. Filed-
*ANDOVER	680	\$44.7	\$34.5	An	dover Bancroft ES New	Construction: Earl Foundatior	ly Site, Steel, ns Packages.						Andover Bancroft due 8/9. GMP Tar	ES New Construction geted October.	Filed-Sub Bids
*METHUEN	2075	\$99.1	\$74.9						Methuen HS Additi	on/Renovation	: GMP Issued 5/21.				
FAIRHAVEN	370	\$24.7	\$20.2						Fairhave	n Rogers ES _	New Construction: Filed-s	ub rcv'd 5/31. G.C. I	Bids rcv'd 6/14. NTP	issued 6/29.	
SOMERSET BERKLEY	1000	\$82.8	\$66.8						Somerse	t-Berkley RHS	New Construction: Filed-S	ub Bids rcv'd 5/30.	G.C Bids rcv'd 6/13.	NTP issued 6/28.	
*SAUGUS	725	\$20.3	\$15.7							Saugus	Belmonte MS Repair: Filed	l-Sub Bids rcv'd 6/21	I. GMP Targeted Jul	у.	
*DUXBURY	1735	\$128.4	\$99.2		Du	uxbury HS/MS Nev	v Construction: Filed-S	ub Bids Due 8/17. GN	IP Targeted Septem	ber.					
MARSHFIELD	1310	\$103.9	\$80.8		Marshfield HS New Con	struction: Filed-Su	ıb Bids Due 7/23. G.C	Bids Due 8/6. NTP Ta	argeted						

2012 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

				- Denotes bid	phase in progress or	complete	- Denotes estin	mated bid dates	- Denotes	s estimated GMP dates	
DISTRICT	DESIGN BASIS FOR	PROJECT BUDGET	CONSTRUCTION BUDGET	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG
*Projects Considering the CM @ Risk Method	ENROLLMENT	Shown in Millions	Shown in Millions						-		
WESTON	355	\$31.5	\$21.5				Field	ES New Constructi	on: Filed-Sub Bids D	ue 10/24. G.C. Bids Du	ue 10/31. NTP T
*SPRINGFIELD-DRYDEN	280	\$13.1	\$10.7				Dryden ES Addition/R	enovation: Filed-Sul	Bids Due 9/4. GMP	Targeted September.	
FRANKLIN	1650	\$104.6	\$87.9			Franklin HS New C	onstruction: Filed-Sul	Bids Due 9/7. G.C	Bids Due 9/21. NTP	Targeted October.	
*WILMINGTON	960	\$82.7	\$64.4	Wilmingto	h HS New Constructi Foundation, &	on: Early Sitework, Steel bid packages				Wilmington HS Nev	w Construction:
*LEXINGTON	540	\$40.8	31.1	Lexington Es	tabrook ES New Co	struction: Early Site	ework bid packages.			ok ES New Constructic Foundation bid packag	
NEWBURYPORT	660	\$37.3	\$31.1					Newb	ryport Bresnhan ES	New Construction: File	ed-Sub Bids Due
Subtotal	23,997	\$1,481	\$1,140.3					L			
GRAND TOTAL	23,997	\$1,481	\$1,140.3								
Number of Construct		Employment ities Created	5 /072								

	SEP	ост	NOV	DEC
P Tar	geted December.			
	ed-Sub Bids Due 10,			
	Construction : 12/4. GMP	ber. Estabrook ES New Filed-Sub Bids Due Targeted for January /9/13. NTP Targeted		

2013 Estimated Bid Dates

Note bid dates are Estimates ONLY. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

				- Denotes bid pl	hase in progress c	or complete	- Denotes est	imated bid dates	- Denote	s estimated GMP dat	es				
DISTRICT *Projects Considering the CM @ Risk Method	DESIGN BASIS FOR ENROLLMENT	BUDGET	CONSTRUCTION BUDGET Shown in Millions	JAN	FEB	MAR	APR	МАҮ	JUN	JUL	AUG	SEP	ост	NOV	DEC
STONEHAM	775	\$38.6	\$32.0		Stoneha	am MS New Construc	ction: Filed-Sub Bids	Due 1/11. GMP Targ	eted February.						
*NORTH READING	1370	\$103.4	86.3			N.Reading HS Nev	w Construction: Filed-	-Sub Bids Due 1/21.	GMP Targeted Febru	Jary.					
ASSABET VALLEY	1000	\$62.4	\$50.8			Assabet Valley	Regional HS Repair:	Filed-sub Bids Due 2/	13. G.C. due 2/20.	NTP Targeted March					
WILLIAMSBURG	170	\$12.0	\$9.6			Williamsbu	irg Anne T. Dunphy IS	Addition/Renovation	: Filed-Sub Bids Due	2/12. G.C. Due 2/2	5. NTP Targeted Mar	ch.			
*CONCORD/CARLISLE	1225	\$92.6	\$71.4		C	oncord/Carlisle HS N	lew Construction: File	ed-Sub Bids Due 2/14	. GMP Targeted Ma	rch.					
*GREENFIELD	585	\$63.4	\$52.9					Greenfield HS	New Construction: F	iled-Sub Bids Due 4,	12. GMP Targeted A	pril.			
*WAKEFIELD	1070	\$70.1	\$59.7						Wakefield Galv	in MS New Construc	ion: Filed-Sub Bids D	ue 5/7. GMP Targe	ted May.		
WEBSTER	720	\$44.9	\$35.8						Webster	Park Ave ES New Co	nstruction: Filed-Sub	Bids Due 5/21. G.0	C. Bids Due 6/6. NTF	P Targeted June.	
SOUTHWICK-TOLLAND-GRANVILLE	790	\$71.8	\$55.0								Southwick-Tolla	and-Granville Additic September.	n/Renovation: Filed	-Sub Bids Due 7/10.	G.C. Due 7/31.
Subtotal	7,705	\$559	\$453.5			-1	1		1	1	<u> </u>		1	1	1
GRAND TOTAL	7,705	\$559	\$453.5												
Number of Construc		Employment ties Created													

Projects in Construction MSBA Grant Basis and Maximum Grant Amount

New Program and Wait List Pr	ogram Totals		\$2,249,306,290	50,331		9,757,963]						*Includes Alternates			*Includes Alternates	\$1,631,794,191
Project	Grade	Contractor	Total Construction Cost*	Projected Enroll	PFA or Bid Data	Proposed Square Footage	Construction Cost per Square Foot	Building Cost	Building Cos per Square Foot	t Project Type	Construction Start	Estimated Substantial Completion Date	Reporting Variance from Schedule	Physical Progress (%)	Change Orders (%)	Construction Status	Approximate Maximum Grant Amount *
											CAPITAL PIPE	LINE PROJECTS IN CON	STRUCTION				
New Program Tota	ls		\$2,160,683,326	48,271		9,294,163	\$230		\$174								\$1,470,731,556
Arlington	K-5	G&R Construction	\$15,766,681	380	PFA	57,396	\$275	\$11,561,114	\$201	Design/Bid/ Build	3-Oct-11	1-Aug-13		5%	0.00%	Hazardous abatement and demolition of the old Thompson school has been performed under an early site contract with Southern Middlesex Industries (SMI), Inc. and, upon conclusion, a site survey was performed. Site perimeter fencing installed by SMI, Inc. was left in place for future use. G&R Construction was awarded a contract and received Notice to Proceed April 20, 2012. A site office has been established and early site activities have been initiated.	\$9,615,802
Berlin-Boylston Tahanto Reg MS/HS	6-12	СТА	\$32,162,000	560	Bid	126,100	\$255	24,629,999	\$195	Design/Bid/ Build	10-May-11	1-Jul-13		71%	0.73%	Building is enclosed and weather tight. Exterior CMU installation has been completed. Ongoing work includes installation of MEP in the ceiling above the auditorium, curtain walls, ceramic tile in HS wing, grid ceiling in HS wing, and track drain system. Beginning installation of RTU's, permanent power, boilers, storage building, and the elevator.	\$19,849,301
Beverly Beverly HS	9-12	СТА	\$67,563,917	1,200	Bid	247,275	\$273	\$51,251,689	\$207	Design/Bid/ Build	6-Jan-09	16-Dec-11		100%	1.70%	Project is complete.	\$46,826,551
Billerica Parker ES	K-5	СТА	\$22,842,500	500	Bid	89,093	\$256	\$17,913,441	\$201	Design/Bid/ Build	15-Sep-10	15-Jul-12	60 days	84%	0.00%	Window, Curtain Wall, Store Front remediation and punch list work underway. Phase II, demolition, is scheduled to be completed on November 26, 2012.	\$15,851,020
Brookline Heath ES	K-8	Nauset	\$6,159,185	560	Bid	80,952	\$76	\$4,807,436	\$59	Design/Bid/ Build	29-Sep-11	15-Aug-12		68%	0.38%	Glazing installation ongoing in new addition. Roofing is complete except misc. trim. Classrooms are being primed.	\$3,173,407
Brookline Runkle ES	PK-8	G&R Construction	\$20,715,300	560	Bid	104,400	\$198	\$17,668,440	\$169	Design/Bid/ Build	10-Nov-10	15-Aug-12	28 days	85%	7.82%	Addition- Drywall and taping continue. Windows failed water test. Existing building- Finishes are ongoing. Floor tiling is 80% complete.	\$11,135,430
Carlisle Carlisle K-8	K-8	H.V. Collins Co. Inc	\$15,277,344	700	Bid	140,312	\$109	\$11,342,751	\$81	Design/Bid/ Build	9-Feb-11	31-Aug-12		79%	3.09%	Sitework and Phase II of the renovation are underway. Demolition of the Robbins building has started. Phase II is scheduled to be	\$6,988,636
Danvers Danvers HS	9-12	Bacon Construction	\$53,834,164	1,000	Bid	246,251	\$219	\$43,391,172	\$176	Design/Bid/ Build	Oct-10	1-Jul-13		70%	1.56%	complete by the end of August 2012. Final cleaning and punch work is ongoing in the Phase 1 areas. Furniture and equipment deliveries are underway. The Dunn Wing has the activity of an end or of a batterney to add who event demolities.	\$37,324,055
Douglas	2-5	CTA	\$24,832,888	552	PFA	83,100	\$299	\$16,740,347	\$201	Design/Bid/	Mar-12	23-Jun-13		12%	0.00%	been turned over for the commencement of abatement and subsequent demolition. Sitework continues and placement of steel has begun.	\$17,611,449
Douglas ES Douglas	6-8	СТА	\$14,180,050	448	PFA	83,277	\$170	\$10,604,454	\$127	Build Design/Bid/	Mar-12	31-Jan-14		5%	0.00%	Sitework continues. Summer work in the middle school is underway in the auditorium and gym areas.	\$9,319,892
Douglas IS East Bridgewater	7-12		\$65,409,000	950	Bid	213,544	\$306	\$48,829,117	\$229	Build Design/Bid/				33%	0.00%	Sitework is progressing. Roof installation and underground utilities within the building continue. Exterior light guage framing and spray	
E. Bridgewater Jr/Sr HS Easthampton		Fontaine Brothers								Build Design/Bid/	10-Aug-11	24-Jun-13				fireproofing continues. Interior CMU and MEP rough-ins have begun. Exterior CMU walls and cold rolled cornice/parapits complete. Continuing interior and exterior cold rolled framing, MEP rough-ins,	
Easthampton HS Fairhaven	9-12	Fontaine Brothers	\$30,904,000	510	Bid	110,400	\$280	\$26,642,589	\$241	Build Design/Bid/	16-May-11	25-Oct-13	42 days	52%	0.93%	roofing, and fireproofing.	\$24,104,384
Rogers ES	K-5	CTA	\$20,177,237	370	PFA	77,871	\$259	\$14,406,187	\$185	Build	21-May-12	4-Jul-13		0%	0.00%	Early site contractor, PM Zilioli, has completed early site work including clearing and grubbing.	\$14,992,503
Fall River Morton MS	6-8	J&J Contractors	\$37,654,000	625	Bid	130,576	\$288	\$29,921,971	\$229	Design/Bid/ Build	4-Nov-11	15-Jun-13		31%	3.51%	Site work continues. Structural steel placement is complete and detailing is underway. Started MEP underground and prepping for slab on decks.	\$38,251,808
Foxborough Foxborough HS	9-12	СТА	\$11,628,733	885	Bid	218,500	\$53	\$9,274,400	\$42	Design/Bid/ Build	25-Jan-10	31-Oct-11		100%	9.16%	Punch list has been completed for all trades except HVAC. Designer and Commissioning Consultant reviewing remaining punch list work. The District has implemented additional scope that has extended the final completion date.	\$7,226,509
Hampden-Wilbraham Minnechaug HS	9-12	Fontaine Brothers	\$48,597,500	1,225	Bid	231,467	\$210	\$37,499,962	\$162	Design/Bid/ Build	22-Jul-10	28-Jun-12		92%	1.55%	Abatement has begun in the existing building. FFE and technology work continues.	\$34,863,838
Hanover Hanover HS	9-12	Callahan	\$38,652,255	800	Bid	157,000	\$246	\$28,060,313	\$179	Design/Bid/ Build	28-Sep-09	1-Jun-11		100%	5.00%	Project is complete.	\$22,263,877
Hingham Hingham MS	6-8	Brait Builders Corp.	\$50,432,439	1,020	PFA	176,385	\$286	\$38,006,989	\$215	Design/Bid/ Build	7-Jun-12	30-Dec-14		1%	0.00%	GC has mobilized and the site work is underway.	\$25,909,580
Hudson John F Kennedy MS	5-7	Agostini/Bacon	\$35,102,573	715	Bid	119,685	\$293	\$28,373,294	\$237	Design/Bid/ Build	28-Sep-11	29-Nov-13		31%	0.50%	Ongoing work includes roof installation, exterior facade construction, interior partition installation, steel fireproofing, stair installations, HVAC, plumbing, electrical and fire protection work.	\$24,005,749
Lynnfield Lynnfield HS	9-12	E.A. Colangeli	\$3,110,346	740	Bid	10,950	\$284	\$2,940,991	\$269	Design/Bid/ Build	25-Jun-12	25-Jan-13		4%	0.00%	Temporary fence is installed. Erosion control is in place. Site contractor has begun removing trees, topsoil, etc.	\$1,840,486
Marshfield Governor Winslow ES	K-5	Enterprise Equipment Co.	\$1,606,479	494	Bid	65,790	\$24	\$1,408,279	\$21	Design/Bid/ Build	Apr-11	29-Feb-12		100%	1.50%	Project is complete.	\$991,294
Maynard	8-12	CTA	\$36,650,000	410	Bid	121,544	\$302	\$30,630,013	\$252	Design/Bid/	18-Aug-11	6-Dec-13		28%	0.79%	Steel erection is complete in areas B & C. Exterior utility and services work is ongoing. Slab on grade pours in areas B, C & D and slab	\$23,483,860
Maynard HS Middleton	4-6	СТА	\$18,210,000	553	Bid	83,934	\$217	\$14,670,854	\$175	Build Design/Bid/	06-Apr-10	30-Jul-11		100%	6.52%	on deck pours in areas B & C are underway. New building occupied September 7, 2011. Completing punch list work and technology installation.	\$12,311,976
Howe-Manning ES Nashoba Pompositticut ES	K-5	P.J. Stella Construction	\$23,640,900	600	Bid	98,030	\$241	\$18,906,998	\$193	Build Design/Bid/ Build	15-Jun-10	30-Aug-12	30 days	88%	2.73%	Phase I work for the 75,000 sf addition is complete and students have moved in. Phase I punch list items are near completion. Phase II work for the 25,000 sf renovation of the existing building is ongoing. Windows and metal studs are installed. MEP rough-ins are ongoing. Drywall is being installed. The general contractor, PJ Stella, declared bankruptcy and the bonding company hired Vertex as its CM and Brait Builders as the new GC to complete the work. Brait mobilized on site on June 25, 2012.	\$15,239,622
Natick Natick HS	9-12	Brait Builders Corp.	\$62,141,700	1,300	Bid	254,225	\$244	\$53,213,182	\$209	Design/Bid/ Build	13-Sep-10	15-Jun-12		88%	2.73%	Abatement has begun in the existing building. FFE and technology work continues. Work on the parking lot and sewer connection are underway for a summer completion.	\$38,209,033
Norfolk County Agricultural HS	9-12	TLT Construction Corp.	\$22,256,709	550	PFA	114,816	\$194	\$18,826,079	\$164	Design/Bid/ Build	27-Mar-12	23-Aug-13		10%	0.21%	Soil remediation complete. Site operations and sitework are being completed. Small outbuildings in the center of the site have been abated and demolished. Footings and foundations, including waterproofing, being installed.	\$15,369,712
Norfolk Freeman-Kennedy ES	3-6	Fontaine Brothers	\$25,354,966	610	Bid	96,410	\$263	\$20,023,001	\$208	Design/Bid/ Build	9-Nov-10	18-Jun-12		75%	2.38%	The new school received certificate for occupancy on June 18, 2012. Punchist items for the new school are ongoing. Miscellaneous site work and landscaping are ongoing. Upon school closing, abatement of the existing school commenced.	\$15,861,760
Norwood Norwood HS	9-12	Agostini	\$54,377,098	1,100	Bid	227,374	\$239	\$42,573,646	\$187	Design/Bid/ Build	19-May-09	13-May-11		99%	2.00%	Crews continue to work on the front retaining wall, granite stairs and walks. Phase 3 scheduled for completion on July 15, 2012.	\$38,154,487
Plymouth Plymouth HS	9-12	J&J Contractors	\$64,887,000	1,350	Bid	267,497	\$243	\$48,779,703	\$182	Design/Bid/ Build	3-May-10	22-Jun-12	30 days	90%	4.89%	FFE and technology work continue. Site work continues to be behind schedule but is expected to complete by the end of the summer.	\$41,810,972
Quincy Central MS	6-8	H.V. Collins Co. Inc	\$32,607,101	620	PFA	114,975	\$284	\$24,440,102	\$213	Design/Bid/ Build	24-May-12	22-Aug-13		7%	0.00%	Footings and foundations are underway. Site utilities have begun.	\$32,996,822
Somerset Berkely Somerset Berkley RHS	9-12	Agostini	\$66,840,822	1,000	PFA	222,826	\$300	\$49,956,137	\$224	Design/Bid/ Build	3-Jul-12	1-Jul-14		0%	0.00%	The general contractor has mobilized on site.	\$50,068,817
Sturbridge Burgess ES	K-6	Fontaine Brothers	\$22,946,000	860	Bid	131,630	\$174	\$17,591,000	\$134	Design/Bid/ Build	10-Aug-10	1-Nov-12		91%	6.71%	Both the new addition and the adjacent building renovations are complete with the exception of renovation related punch list items. The final phase of the project consisting of the demolition of the existing school, construction of ball fields, and final landscaping began after school ended in June 2012 and will be completed in November 2012.	\$16,616,077
Sutton MS/HS	6-12	TLT Construction Corp.	\$41,230,800	840	Bid	171,401	\$241	\$32,998,403	\$193	Design/Bid/ Build	1-Jul-11	31-Dec-14	42-56 days	37%	0.15%	Roofing, ductwork, and masonry block are underway. Light guage metal framing is ongoing. Boiler assembly has commenced.	\$26,976,617
Tewksbury Tewksbury HS	9-12	CTA/Methuen Construction Co.	\$51,600,000	1,100	Bid	218,781	\$236	\$40,159,651	\$184	Design/Bid/ Build	15-Oct-10	3-Aug-12	13 days	88%	4.00%	MEP equipment startup and functional testing have begun. Interior finishes continue on all floors. FFE installation has begun.	\$36,622,570
West Springfield West Springfield HS	9-12	Fontaine Brothers	\$83,961,000	1,270	Bid	257,525	\$326	\$55,482,581	\$215	Design/Bid/ Build	14-Dec-11	31-Dec-13		17%	0.00%	Sitework and utilities continue. Footings and foundation installations continue. Structural steel erection has begun.	\$68,808,290
Winchester	K-5	СТА	\$21,290,000	420	PFA	74,774	\$285	17,586,599	\$235	Design/Bid/	17-Feb-12	1-May-13		2%	1.70%	Early demo package is complete. Footings and foundations on new building complete. Structural steel erection has started. Site utilities continue.	\$10,292,465
Vinson-Owen ES				1						Build			l			contanue.	•

Projects in Construction MSBA Grant Basis and Maximum Grant Amount

Project	Grade	Contractor	Total Construction Cost*	Projected Enroll	PFA or Bid Data	Proposed Square Footage	Construction Cost per Square Foot	Building Cost	Building Cost per Square Foot	Project Type	Construction Start	Estimated Substantial Completion Date	Reporting Variance from Schedule	Physical Progress (%)	Change Orders (%)	Construction Status	Approximate Maximum Grant Amount *
Adams-Cheshire Hoosac Valley MSHS	6-12	Gilbane	\$32,439,293	805	Bid	173,999	\$186	24,009,952	\$138	CM-R	17-May-11	31-Jul-12		93%	0.05%	The building is substantially complete. Site improvements are approximately 50% complete.	\$28,243,131
Ashburnham Westminster JR Briggs ES	K-5	Consigli	\$24,780,629	520	PFA	86,100	\$288	\$16,316,172	\$190	CM-R	8-Mar-12	17-Jul-13		6%	0.00%	Site work initially completed includes installation of perimeter fencing, erosion control measures, loam stripping and tree removal. Work currently being performed includes excavation for concrete footing and foundation walls, rebar installation, site utility work, placement of concrete for footings and walls and blasting of ledge when encountered.	\$16,353,447
Burlington Marshall Simonds MS	6-8	СТА	\$24,612,440	880	Bid	151,000	\$163	\$18,988,987	\$126	CM-R	15-Apr-11	17-May-13	28 days ahead	65%	2.33%	The addition is substantially compete. Punch list work and final cleaning are ongoing. Renovations have commenced in the locker rooms and gymnasium.	\$16,933,103
Dedham Avery ES	K-5	Consigli	\$18,174,209	310	Bid	62,723	\$290	\$13,528,098	\$216	CM-R	15-Oct-10	8-Mar-12		98%	5.38%	Punch list work is ongoing. Paving and striping of the upper parking area is complete.	\$10,778,452
Essex North Shore Agricultural & Technical School	9-12	Gilbane	\$99,484,995	1,440	PFA	337,000	\$295	\$68,270,270	\$203	CM-R	7-May-12	30-Jun-14		<1%	0.00%	Site work has commenced preparing for footings and foundations. Office trailers are being mobilized and outfitted.	\$77,500,000
Grafton Memorial Sr HS	9-12	Dimeo	\$54,003,917	900	Bid	186,351	\$290	\$42,033,245	\$226	CM-R	18-Aug-10	17-Jul-12		82%	4.50%	Interior architectural woodwork is ongoing. Composite metal and flush metal exterior panel installation is near completion. Wall tile, ceiling tile, and painting are ongoing. MEP finish work is ongoing as well as testing of new systems. Landscaping and final paving are ongoing. Punchlists are being prepared.	\$36,108,679
Leominster Leominster SHS	9-12	S.O.M.	\$33,794,797	1,825	Bid	295,859	\$114	\$25,382,707	\$86	CM-R	1-Jul-11	30-Aug-13		51%	4.42%	Work continues in the A and C wings with PCB remediation complete in these areas. Windows and storefronts have been installed. The science addition has reached the final stage of construction with casework installations ongoing.	\$30,693,543
Longmeadow Longmeadow HS	9-12	Gilbane	\$63,685,998	1,000	Bid	184,365	\$345	\$38,733,395	\$210	CM-R	Nov-10	1-Nov-13		46%	0.78%	Selective demolition of the Natatorium mechanical room, the north and south natatorium locker rooms were completed. Brick veneer installations on the north, west, and south side elevations of the classroom wings were completed. Drywall installation and taping are ongoing throughout the building.	\$33,067,140
Medway MS	5-8	Consigli	\$17,876,231	800	Bid	223,780	\$80	\$13,162,034	\$59	CM-R	Oct-11	30-Apr-13		44%	0.48%	This is a 4-phase project. Phase 1 was completed as scheduled and the area was turned over to the school an April 18, 2012. Phase 2 was scheduled to be complete the first week of July and included office space, small gym, some classrooms and lockers. Construction on phase 3 started on June, 15 2012 and is scheduled to be completed on August 15, 2012.	\$10,051,609
Methuen Methuen HS	9-12	Terminated Dimeo 12/31/2011. Consigli as of 5/21/2012	\$74,917,204	2,075	PFA	368,017	\$204	\$63,689,716	\$173	CM-R	21-Jul-11	Aug-14		5%	0.00%	A GMP was executed with the new CM-R, Consigli Construction, on May 21, 2012 and the contractor has mobilized on site. Phasing coordination is underway and temporary classrooms are being constructed.	\$64,734,701
Needham Newman ES	K-5	Consigli	\$19,064,745	680	Bid	119,264	\$160	\$13,367,855	\$112	CM-R	16-Jun-10	27-Aug-12		85%	3.70%	Punchlist work continues in Areas A-D. Site work improvements and parking lot work continue for a planned substanial completion by the end of the summer.	\$8,598,929
Norton Norton HS	9-12	WT Rich	\$27,023,541	700	Bid	130,755	\$207	\$20,590,559	\$157	CMR	12-Mar-12	27-Dec-13		7%	0.00%	Spread footings and foundation walls for addition are in place. Steel has been delivered to the site. A section of the existing building toofing has been removed to make way for structural steel at new addition.	\$21,484,408
Rockland John Rogers MS/ HS	5-12	Agostini	\$66,362,037	1,525	Bid	268,106	\$248	\$47,724,091	\$178	CM-R	15-Jan-10	17-Jul-12		82%	0.51%	Phase 3 work in the high school continues. MEP overhead and in-wall rough-ins on the 1st and 2nd floors in Areas E & F are complete and 25% complete in the boy's locker room and gym. Selective demolition in Area C is complete and 50% complete in the kitchen. Silktown Roofing has taken over for Newton Roofing and are installing the Firestone Roofing System and edge metal flashing. In the middle school, the MEP finishes are 95% complete as well as painting, casework, millwork, tile and ceiling installation. The vinyl flooring installation is 65% complete. Window treatment installations have begun as well as toilet partitions toilet accessories and science room equipment. The kitchen is complete. Site work continues with the subgrading and preparation for the parking lot, plaza, sidewalks and open courtyard.	\$52,837,940
Saugus Belmonte Middle School	6-8	Consigli	\$15,712,630	709	PFA	160,000	\$98	\$3,649,340	\$23	CM-R	23-May-12	2-Aug-13		0%	0.00%	Early release work began on June 19, 2012.	\$10,097,544
Sharon Sharon MS	6-8	Consigli	\$34,987,118	845	Bid	171,806	\$204	\$24,732,123	\$144	CM-R	1-Apr-10	23-Jan-12		98%	2.63%	All remaining site work has been completed. Remaining punchlist work items are ongoing.	\$22,670,388
Shrewsbury Sherwood MS	5-6	Gilbane	\$33,986,286	900	Bid	129,378	\$263	\$22,823,030	\$176	CM-R	7-Mar-11	1-Sep-13		66%	0.43%	Building is enclosed and weather tight. Completion status of ongoing work includes: exterior glazing and metal finish panels (80%); MEP rough-ins (90%); gypsum board installation (99%); painting (60%); ceramic tile (85%); ACT grid (90%); plumbing finish (75%); and, sprinkler system (95%). HVAC systems are ready for start-up testing. Electrical finish work is ongoing.	\$22,369,828
Somerville E. Somerville Community School	K-8	Gilbane	\$32,590,244	500	Bid	121,100	\$269	\$24,613,842	\$203	CM-R	7-Nov-11	6-Mar-13		23%	0.00%	Exterior windows and finishes have begun to be installed. Interior MEP rough-ins continue.	\$15,237,996
Southbridge Southbridge MS/HS	6-12	Consigli	\$59,307,632	1,050	Bid	199,740	\$297	\$41,487,200	\$208	CM-R	30-Nov-10	18-Jun-12	77 days	95%	0.43%	Interior finishes are near completion. Casework, wood paneling and bench installations continue. FF&E installations are ongoing with technology installations to follow. Exterior concrete sidewalk work is ongoing.	\$52,019,398
Southeastern Regional Voc Tech High School	9-12	WTRich	\$26,576,567	1,370	PFA	308,250	\$86	\$17,611,703	\$57	CM-R	27-Jun-11	20-Jan-14		3%	0.20%	The new gym footings and foundation walls have been installed including associated backfill and compaction within the gym footprint and around the perimeter. The new gym structural steel frame has been installed. Concrete pours for the new egress stairs for the existing gym have been completed. Demolition in the south side of Building No. 4, Cabinet Making and Locker Rooms have been completed. An 8° water line that runs around the perimeter of the new gym was installed and pressure tested.	\$25,988,607
Uxbridge High School	9-12	Shawmut Design	\$35,293,766	600	Bid	123,000	\$287	\$27,929,534	\$227	CM-R	28-Feb-11	20-Jun-12		93%	1.80%	Finishes are being installed throughout the building. MEP testing and balancing underway.	\$21,973,620
Wayland Wayland HS	9-12	Shawmut Design	\$54,230,819	900	Bid	171,000	\$317	\$37,343,299	\$218	CM-R	28-Jun-10	1-Dec-11		93%	2.40%	Construction of new parking lots ongoing. Binder has been installed in most areas. Curbing, sidewalks, final grading and landscaping are ongoing.	\$24,051,231
Wellesley Wellesley HS	9-12	Turner	\$82,942,222	1,500	Bid	280,000	\$296	\$55,814,300	\$199	CM-R	24-Aug-09	5-Feb-12		94%	4.02%	Demolition of the old high school is underway. Investigations and testing to clarify final abatement scope are ongoing.	\$40,117,222
											WAIT LIST	PROJECTS IN CONSTI	RUCTION				
Wait List Program To	otals		\$120,784,964	2,060		463,800										Abstract is complete and devolution activities are experime. Machanical coordination is in programs. Understand determined at the and devolution	\$141,213,334
Springfield Forest Park MS	6-8	Consigli	\$34,745,898	660	Bid	148,800	\$234	\$26,209,932	\$176	CM-R	26-Mar-12	26-Jul-13		6%	0.00%	Abatement is complete and demolition activities are ongoing. Mechanical coordination is in progress. Underground storm and sever work has been started. Temporary power and lights are being installed.	\$38,340,497
Springfield Putnam Voc Tech HS	9-12	Consigli	\$86,039,066	1,400	Bid	315,000	\$273	\$62,949,742	\$200	CM-R	18-May-10	20-Jul-12	8 days ahead	87%	0.66%	Building is nearing substantial completion. Punchlists are still being prepared. A temporary COO was issued on June 26, 2012 allowing admin staff to occupy a small portion of the building.	\$102,872,837
Worcester North HS	9-12	Gilbane	\$49,145,638	1,200	Bid	239,570	\$205	\$40,860,983	\$171	CM-R	24-Sep-08	Jun-11		90%	3.20%	Phase 3 of the project, which includes abatement & demo of the existing school, is complete. Phase 4, which includes the remainder of the sitework, is to be completed by the end of August 2012.	\$45,911,881

Massachusetts School Building Authority

Date of Report: 7/3/2012 Active Projects: 356

					Procurement				
MSBA ID	District	School	Phase	Project Scope	Туре	OPM	Designer	Cx_Company	CM\GC
200800010405	Abington	Frolio Middle School	Eligibility Period			-	-		-
2011000100150	Abiastan	Woodsdale	Construction	Danair Appalarated		RF Walsh Collaborative	Cala Associates Inc.	Russo Barr Associates, Inc.	Lockheed Window
201100010015G	Abington	C. T. Douglas Elementary	Construction	Repair - Accelerated	DBB	Partners	Gale Associates, Inc.	Russo Barr Associates, Inc.	Corporations
201000020020G	Acton	School	Closeout	Repair - Accelerated	DBB	-	CBI Consulting, Inc.		Gibson Roofs, Inc.
2010000200200		Adams Memorial Middle	clococat		000			Strategic Building Solutions,	
200806030305	Adams-Cheshire	School	Construction	Addition / Renovation	CM@R	URS Corporation	Tessier Associates, Inc.	LLC	Gilbane Building Company
						Municipal Building	· · · · · ·	Building Enclosure	· · · · ·
201100050405G	Agawam	Agawam Junior High	Design Development	Repair - Accelerated	DBB	Consultants, Inc.	CSS Architects Incorporated	Associates	-
						Strategic Building Solutions,			R&R Window Contractors,
201106050405G	Amherst-Pelham	Amherst Regional MS	Construction	Repair - Accelerated	DBB	LLC	Bradley Architects, Inc.	Russo Barr Associates, Inc.	Inc.
004400000400	Andersen		Classovit	Densir Assolatoted		Chanaka LICA Duilding Inc		Simpson Gumpertz & Heger	-
201100090310G	Andover	Andover West Middle	Closeout	Repair - Accelerated	DBB	Skanska USA Building, Inc	Russo Barr Associates, Inc.	Inc.	Corporation
						Dore & Whittier Managemen	t Symmes Maini & McKee Associates,	Sebesta Blomberg &	
200800090003	Andover	Bancroft Elementary School	Design Development	New Construction	DBB	Partners, Inc.	Inc.	Associates, Inc.	Skanska USA Building, Inc.
20000000000			_ co.g c t c op c						Federal Construction Corp.
201100100055G	Arlington	M Norcross Stratton	Closeout	Repair - Accelerated	DBB	PMA Construction Services	Turowski2 Architecture, Inc.		Unicon Inc.
								Consulting Engineering	
200900100050	Arlington	Thompson Elementary Schoo	Construction	New Construction	DBB	PMA Construction Services	HMFH Architects, Inc.	Services, LLC	G & R Construction, Inc.
	Ashburnham-	John R. Briggs Elementary					Lamoureux Pagano & Associates,	Foreman Building	Consigli Construction
200806100025	Westminster	School	Construction	New Construction	CM@R	STV Incorporated	Inc.	Commissioning, LP	Company, Inc.
		Assabet Valley Regional			DDD	Strategic Building Solutions,		Symmes, Maini & McKee	
200908010605	Assabet Valley	Technical High School	Design Development		DBB	LLC	Inc.	Associates	-
200906150020	Athol-Royalston	Riverbend School	OPM Selection			-	-		-
201000160001G	Attleboro	A. Irvin Studley Elementary School	Final Audit Approved	Repair- Accelerated		Skanska USA Building, Inc	Russo Barr Associates, Inc.	Gale Associates, Inc.	
2010001000010		A. Irvin Studley Elementary		Repair Receiverated					
201200160001	Attleboro	School	OPM Selection	Repair - Accelerated					
				·					
201000160505G	Attleboro	High School	Final Audit Approved	Repair		Skanska USA Building, Inc	Russo Barr Associates, Inc.	Gale Associates, Inc.	
		Hill-Roberts Elementary							
201000160045G	Attleboro	School	Final Audit Approved	Repair - Accelerated		Skanska USA Building, Inc	Russo Barr Associates, Inc.	Gale Associates, Inc.	
· · · · · · · · · · · · · · · · · ·		Hyman Fine Elementary						.	
201000160040G	Attleboro	School	Final Audit Approved	Repair- Accelerated		Skanska USA Building, Inc	Russo Barr Associates, Inc.	Gale Associates, Inc.	
200800170305	Auburn	Auburn Middle School	Feasibility Study			Skanska USA Building, Inc	Lamoureux Pagano & Associates,		
200000170300		Ralph D. Butler Elementary	r casionity Study			GRAHSRA USA DUHUHIY, INC	IIIO.		- Capeway Roofing Systems,
201100180010G	Avon	School	Final Audit Approved	Repair - Accelerated	DBB	Skanska USA Building, Inc	Knight, Bagge & Anderson, Inc.	Cannon Design	Inc.
_011001000100		Ayer-Shirley Regional					Symmes Maini & McKee Associates,		
9999	Ayer-Shirley	Middle/High School	Preferred Schematic	Addition / Renovation		Inc.	Inc.		-
	· ·	-							
201100200005G	Barnstable	West Barnstable Elem	Construction	Repair - Accelerated	DBB	PMA Construction Services	Gale Associates, Inc.	CBI Consulting Inc.	Paul J. Rogan Co., Inc.
		Bellingham Memorial Middle							General Air Conditioning &
201100250315G	Bellingham	School	Closeout	Repair - Accelerated	DBB	Daedalus Projects Inc	Richard D. Kimball Company, Inc.	WSP Flack + Kurtz	Heating, Inc.
201200250009	Bellingham	Clara Macy Elementary	Eligibility Period			-	-		-
0000000000	Delment	Roger Wellington Elementary		New Construction	OMOD	DMA Construction Orm		Strategic Building Solutions,	
200800260035	Belmont	School Manument Mountain Designs	Project Complete	New Construction	CM@R	PMA Construction Services	Jonathan Levi Architects LLC	LLC	Skanska USA Building, Inc.
201006100505	Berkshire Hills	Monument Mountain Regiona	Designer Selection			Strategic Building Solutions, LLC			_
201006180505		High School	Designer Selection			LLU	Inc.		-

Science Lab Initiative

Waitlist

		Tahanto Regional High						Strategic Building Solutions,	
200806200505	Berlin-Boylston	School	Construction	New Construction	DBB	PMA Construction Services	HMFH Architects, Inc.	LLC	CTA Construction Co., Inc.
							Mount Vernon Group Architects,		
200800300505	Beverly	Beverly HS	Project Complete	Addition / Renovation		HEERY	Inc.		CTA Construction Co., Inc.
200000240045	Billerica	Darkar Elementary School	Construction	New Construction	DBB	Joslin, Lesser + Associates Inc.	Symmes Maini & McKee Associates,	Building Enclosure Associates	CTA Construction Co., Inc.
200800310015	Dillenca	Parker Elementary School	Construction	New Construction	DBB	Municipal Building	Inc.	Sebesta Blomberg &	CTA Construction Co., Inc.
201100310505G	Billerica	Memorial High School	Project Complete	Repair		Consultants, Inc.	Knight, Bagge & Anderson, Inc.	Associates, Inc.	
2011000100000	Billoriou	inemerial right concer		Ropul		Strategic Building Solutions,			
201108050605G	Blackstone Valley Reg	Blackstone Valley	Closeout	Repair - Accelerated	DBB	LLC	Reinhardt Associates, Inc.		Greenwood Industries, Inc.
	, , ,			1		Compass Project	·		
201208050605	Blackstone Valley Reg	Blackstone Valley	Feasibility Study	Science Lab		Management, Inc.	Flansburgh Associates, Inc.		-
	Blackstone Valley -	A.F. Maloney Elementary							
201206220015	Millville	School	OPM Selection	Repair- Accelerated					
	Blackstone Valley -	J.F. Kennedy Elementary							
201206220008	Millville Disclosione Velless	School	OPM Selection	Repair- Accelerated					
204206220505	Blackstone Valley -	Degianal High School	OPM Selection	Densir Assolated				Cannon Design	
201206220505	Millville	Regional High School	OPWI Selection	Repair - Accelerated				Rist-Frost-Shumway	
201100350430G	Boston	Clarence R Edwards Middle	Closeout	Repair - Accelerated	DBB	Daedalus Projects Inc	BLW Engineers, Inc.	Engineering, P.C.	_
2011000004000	Doston		01030001	Ropan Robeletated	000	Daedald's 1 Toject's life	DEW Engineers, mc.	Simpson Gumpertz & Heger	
201100350522G	Boston	Excel High School	Construction	Repair - Accelerated	DBB	Daedalus Projects Inc	BLW Engineers, Inc.	Inc.	-
		Henry Dearborn Middle							
201000350074	Boston	School	OPM Selection			-	-		-
								Simpson Gumpertz & Heger	
201100350183G	Boston	Joseph Lee	Closeout	Repair - Accelerated	DBB	Daedalus Projects Inc	BLW Engineers, Inc.	Inc.	Gale Associates, Inc.
						Maureen Anderson - City			
201000350565	Boston	Quincy Upper School	Feasibility Study			Employee	HMFH Architects, Inc.		-
	Destan			Densia Assoluted				Simpson Gumpertz & Heger	
201100350425G	Boston	Thomas A Edison Jr High	Closeout	Repair - Accelerated	DBB	Daedalus Projects Inc	BLW Engineers, Inc.	Inc.	
201100350445G	Boston	Washington Irving Middle	Closeout	Repair - Accelerated	DBB	Daedalus Projects Inc	Gale Associates, Inc.	Simpson Gumpertz & Heger Inc.	
201100350445G	Boxford	Harry Lee Cole	Final Audit Approved	Repair - Accelerated	DBB		Russo Barr Associates, Inc.	ine.	MDM Engineering
201100360003G	DONIDIO			Repair - Accelerated		-	Habeeb & Associates Architects,		
200800400310	Braintree	South Middle School	Final Audit Approved	Repair		Town Employee	Inc.	Cannon Design	Construction Dynamics
						RF Walsh Collaborative		5	Modern Glass & Aluminum,
201000400033G	Braintree	Archie T Morrison	Closeout	Repair - Accelerated	DBB	Partners	Habeeb & Associates Architects, Inc.	Cannon Design	Inc.
						RF Walsh Collaborative			
201000400505G	Braintree	Braintree High	Closeout	Repair - Accelerated	DBB	Partners	Habeeb & Associates Architects, Inc.	Cannon Design	Gibson Roofs, Inc.
						RF Walsh Collaborative			Modern Glass & Aluminum,
201000400305G	Braintree	East Middle School	Closeout	Repair - Accelerated	DBB	Partners	Habeeb & Associates Architects, Inc.	Cannon Design	Inc.
2010001000150	Drointroo	Llighlanda	Classout	Donoir Accelerated		RF Walsh Collaborative	Liebeek 9 Appendictor Auchitert	Connon Dooise	Modern Glass & Aluminum,
201000400015G	Braintree	Highlands	Closeout	Repair - Accelerated	DBB	Partners RF Walsh Collaborative	Habeeb & Associates Architects, Inc.	Cannon Design	Inc. Modern Glass & Aluminum,
201000400005G	Braintree	Hollis	Closeout	Repair - Accelerated	DBB	Partners	Habeeb & Associates Architects, Inc.	Cannon Design	Inc.
201000-000000	Bridgewater-		0.00004	Ropan Roboleialea					
201206250320	Raynham	Bridgewater Middle School	OPM Selection	Repair - Accelerated					
	Bridgewater-	L.B. Merrill Elementary							
201206250020	Raynham	School	OPM Selection	Repair - Accelerated					
	Bridgewater-								
201206250050	Raynham	Laliberte Elementary Schoo	I OPM Selection	Repair - Accelerated					
			_					Simpson Gumpertz & Heger	
201100440505G	Brockton	Brockton High	Construction	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Inc.	Gibson Roofs, Inc.
0044004404400	Brooktor	Downov	Declaret Community	Donoir Accelented		Skonaka LICA Duštelizer J		Simpson Gumpertz & Heger	
201100440110G	Brockton	Downey	Project Complete	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Inc.	LLC Reliable Reafing and Shoot
2011004404050	Brockton	East Junior High	Project Complete	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Rist-Frost-Shumway Engineering, P.C.	Reliable Roofing and Sheet Metal, LLC
201100440405G	DIOGRIUII	Last Junior Flight	Project Complete	Nepail - Acceleidieu	000	GRAHSRA USA BUILUINY, INC	000 Architects incorporated	Simpson Gumpertz & Heger	
201100440023G	Brockton	Edgar B Davis	Construction	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Inc.	Metal, LLC
201100-400200	2.0011011								

Strategic Building Solutions, LLC	CTA Construction Co., Inc.
	CTA Construction Co., Inc.
Building Enclosure Associates	CTA Construction Co., Inc.
Sebesta Blomberg & Associates, Inc.	
	Greenwood Industries, Inc.
	-
Cannon Design	
Rist-Frost-Shumway Engineering, P.C.	-
Simpson Gumpertz & Heger Inc.	-
	-
Simpson Gumpertz & Heger Inc.	Gale Associates, Inc.
	Gale Associates, inc.
Simpson Gumpertz & Heger Inc.	-
Simpson Gumpertz & Heger Inc.	-
	MDM Engineering
Cannon Design	Construction Dynamics
Cannon Design	Modern Glass & Aluminum, Inc.
Cannon Design	Gibson Roofs, Inc.
Cannon Design	Modern Glass & Aluminum, Inc.
Cannon Design	Modern Glass & Aluminum, Inc.
Cannon Design	Modern Glass & Aluminum, Inc.

	3								
201100440045G	Brockton	Hancock Elementary School	Closeout	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Simpson Gumpertz & Heger Inc.	Reliable Roofing and Sheet Metal, LLC
									Arden Engineering
								Rist-Frost-Shumway	Constructors, LLC Built-up
201100440410G	Brockton	North Junior High	Project Complete	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Engineering, P.C.	Roofing Systems LLC
								Simpson Gumpertz & Heger	Reliable Roofing and Sheet
201100440078G	Brockton	Oscar F Raymond	Construction	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Inc.	Metal, LLC
								Simpson Gumpertz & Heger	Reliable Roofing and Sheet
201100440420G	Brockton	West Junior High	Project Complete	Repair - Accelerated	DBB	Skanska USA Building, Inc	CSS Architects Incorporated	Inc.	Metal, LLC
						Diversified Project	Habeeb & Associates Architects,		Northeast Energy Control
201100450005G	Brookfield	Brookfield Elementary	Construction	Repair - Accelerated	DBB	Management	Inc.	Cannon Design	Systems
						Town of Brookline Building		Consulting Engineering	Nauset Construction
201000460025	Brookline	Heath School	Construction	Addition / Renovation	DBB	Department	Miller Dyer Spears Inc.	Services, LLC	Corporation
						Town of Brookline Building	Design Partnership of Cambridge,	Consulting Engineering	· · · · · · · · · · · · · · · · · · ·
200800460045	Brookline	John D. Runkle School	Construction	Addition / Renovation	DBB	Department	Inc.	Services, LLC	G & R Construction, Inc.
		Marshall Simonds Middle				Construction Monitoring	-	,	<i>.</i>
201000480303	Burlington	School	Construction	Addition / Renovation	DBB	Services, Inc.	Knight, Bagge & Anderson, Inc.	RDK Engineers	CTA Construction Co., Inc.
	0					Construction Monitoring	3 , 33, 33, 34, 34, 34, 34, 34, 34, 34,	Consulting Engineering	·
200800480015	Burlington	Memorial Elementary School	Closeout	New Construction	DBB	Services, Inc.	Knight, Bagge & Anderson, Inc.	Services, LLC	CTA Construction Co., Inc.
200000 1000 10		Cambridge Rindge and Latin							
W20034382	Cambridge	High School	Closeout		DBB	-	HMFH Architects, Inc.		W. T. Rich Company Inc.
1120001002	Cambridge	Cambridge Rindge and Latin	0.000000		000				
W20024323	Cambridge	High School	Closeout	Addition / Renovation	DBB	-	HMFH Architects, Inc.		W. T. Rich Company Inc.
1120024020	Cambridge		01000000						S.O.M. Construction Ent,,
201100500505G	Canton	Canton High School	Final Audit Approved	Repair - Accelerated	DBB	Maguire Group Inc.	Russo Barr Associates, Inc.	Cannon Design	Inc.
2011003003030	Canton	Rodman Early Childhood	That Addit Approved	Repair Receictated		Magaire Group inc.		Carnon Design	110.
201100500010G	Canton	Centers	Final Audit Approved	Repair - Accelerated	DBB	Maguire Group Inc.	Russo Barr Associates, Inc.	Cannon Design	
		Lt. Peter M. Hansen				Magure Group Inc.	Russo Dan Associates, inc.	Carnon Design	
201200500012	Canton	William H. Galvin Middle	OPM Selection	Repair - Accelerated					
204200500205	Conton		ODM Selection	Densir Assolated					
201200500305	Canton Cape Cod Region Vo	School	OPM Selection	Repair - Accelerated			Garcia Galuska DeSousa	Fitzemeyer & Tocci	
0040004500050	· •		Construction	Densir Assoluteted	ססס				
201008150605G	Tech	Cape Cod Region Voc Tech	Construction	Repair - Accelerated	DBB	URS Corporation	Consulting Engineers Inc.	Associates, Inc.	-
000000540005	Carliala	Carliala Cabaal	Construction	Additions / Depayation		Deedelus Dreisets Inc.		Horizon Engineering	
200800510025	Carlisle	Carlisle School	Construction	Addition / Renovation	DBB	Daedalus Projects Inc	HMFH Architects, Inc.	Associates, LLP	H.V. Collins Co., Inc.
0044000500050	Control Barkahira	Cropovillo	Construction	Densir Assoluteted		Deedelue Drejecto Inc.		Strategic Building Solutions,	Titon Decfing Inc
201106350025G	Central Berkshire	Craneville	Construction	Repair - Accelerated	DBB	Daedalus Projects Inc	Bradley Architects, Inc.	LLC	Titan Roofing, Inc.
								Otra ta sia Dedidia a Oslatiana	A.J. Schnopp Jr.,
0044000500050	Control Doulvahing	Kitten dare	Construction	Densir Assolatoted		Deedelue Dreieste Ire		Strategic Building Solutions,	Construction, Inc. Alpha
201106350035G	Central Berkshire	Kittredge	Construction	Repair - Accelerated	DBB	Daedalus Projects Inc	Bradley Architects, Inc.		Contracting Associates, Inc.
								Simpson Gumpertz & Heger	
201100560030G	Chelmsford	Byam School	Closeout	Repair - Accelerated	DBB	Vertex Construction Services	Russo Barr Associates, Inc.	Inc.	Inc.
004400500000	Oh almafar l			Densin As 1 ()				Simpson Gumpertz & Heger	
201100560505G	Chelmsford	Chelmsford High	Closeout	Repair - Accelerated	DBB	Vertex Construction Services		Inc.	Corporations
200900610021	Chicopee	Chicopee Academy	Feasibility Study			Arcadis	Caolo & Bieniek Associates, Inc.		-
	• • • • • •	Concord-Carlisle Regional						Strategic Building Solutions,	Turner Construction
200906400505	Concord-Carlisle	High School	Design Development	New Construction	CM@R	KV Associates, Inc.	OMR Architects, Inc.	LLC	Company
		Conway Grammar							
201000680005G	Conway	Elementary School	Final Audit Approved	Repair			Richardson Gorman Architects		RAC Builders, Inc.
						Construction Monitoring		Turner Facilities	
200800710505	Danvers	Danvers High School	Construction	Addition / Renovation	DBB	Services, Inc.	DiNisco Design Partnership, Limited	Management Solutions	Bacon Construction Co, Inc.
									Advantage Glass
200900720040G	Dartmouth	James M. Quinn School	Closeout	Repair - Accelerated	DBB		Russo Barr Associates, Inc.		Company, Inc.
									Capeway Roofing Systems,
201100720040G	Dartmouth	James M. Quinn School	Closeout	Repair - Accelerated	DBB	Vertex Construction Services	Russo Barr Associates, Inc.	Gale Associates, Inc.	Inc.
						Construction Monitoring			Consigli Construction
200800730010	Dedham	Avery Elementary School	Project Complete	New Construction	CM@R	Services, Inc.	Dore & Whittier Architects, Inc.	WSP Flack + Kurtz	Company, Inc.
		Ezra Baker Elementary							Antonelli Construction Co.,
201006450005G	Dennis-Yarmouth	School	Construction	Repair - Accelerated	DBB	STV Incorporated	Knight, Bagge & Anderson, Inc.	CBI Consulting Inc.	Inc.
								-	

		Douglas Intermediate						Consulting Engineering	<u> </u>
200800770100G	Douglas	Elementary School	Construction	Repair - Accelerated	DBB	HEERY	DiNisco Design Partnership, Limited		CTA Construction Co., Inc.
200800790505	Dracut	Dracut Senior High School	Design Development	Addition / Renovation	DBB	RF Walsh Collaborative Partners	Mount Vernon Group Architects, Inc.	RDK Engineers	-
201106580505G	Dudley-Charlton Reg	Shepherd Hill Reg High	Final Audit Approved	Repair - Accelerated	DBB	Pinck & Co., Inc.	ICON architecture, inc.	Cannon Design	_
2011005605050	Dudley-Chanton Keg						ICON architecture, inc.	Califor Design	Dimeo Construction
201000820505	Duxbury	Duxbury High School	Design Development	New Construction	CM@R	KV Associates, Inc. RF Walsh Collaborative	Mount Vernon Group Architects, Inc.	WSP Flack + Kurtz Foreman Building	Company
200900830505	East Bridgewater	East Bridgewater High School	Construction	New Construction	DBB	Partners	Ai3 Architects LLC	Commissioning, LP	Fontaine Brothers, Inc.
					000	Strategic Building Solutions,		Consulting Engineering	
200800860505	Easthampton	Easthampton High School	Construction	New Construction	DBB		Caolo & Bieniek Associates, Inc.	Services, LLC	Fontaine Brothers, Inc.
201200880405	Easton	Easton Junior High	Designer Selection	Repair - Accelerated		PMA Construction Services	Russo Barr Associates, Inc.		-
		Essex Agricultural and					Design Partnership of Cambridge,	Turner Facilities	
200809130705	Essex Agr Tech	Technical High School	Construction	New Construction	CM@R	PMA Construction Services	Inc.	Management Solutions	Gilbane Building Company Guido's Plate Glass Service,
201100940305G	Fairhaven	Hastings Middle	Final Audit Approved	Repair - Accelerated	DBB	Daedalus Projects Inc	Durland Van Voorhis Architects, Inc.	Gale Associates, Inc.	Inc.
				•		•		Consulting Engineering	
200800940020	Fairhaven	Rogers Elementary School James Madison Morton	Design Development	New Construction	DBB	Daedalus Projects Inc	HMFH Architects, Inc.	Services, LLC Sebesta Blomberg &	-
200900950315	Fall River	Middle School	Construction	New Construction	DBB	Maguire Group Inc.	Mount Vernon Group Architects, Inc.	Associates, Inc.	J & J Contractors, Inc.
20000000000									Meadows Construction
201100960005G	Falmouth	East Falmouth Elem	Closeout	Repair - Accelerated	DBB	No OPM	Keenan and Kenny Architects, Ltd.	Gale Associates, Inc.	Company LLC
	F 1 4							TLT Construction	
W20014142	Falmouth	Falmouth High School	Final Audit Approved	Addition / Renovation	DBB	Gilbane Building Company	DiNisco Design Partnership, Limited	Corporation	- Meadows Construction
201100960030G	Falmouth	North Falmouth Elem	Closeout	Repair - Accelerated	DBB	No OPM	Keenan and Kenny Architects, Ltd.	Gale Associates, Inc.	Company LLC
				I		Compass Project	· · · · · · · · · · · · · · · · · · ·	,	
201100970505G	Fitchburg	Fitchburg High	Closeout	Repair - Accelerated	DBB	Management, Inc.	BLW Engineers, Inc.	RDK Engineers	-
201000700250	Fitobburg	Coodrigh Kindorgorton	Classout	Repair - Accelerated	DBB	Compass Project	DI W Engineero Inc	RDK Engineers	CAM HVAC & Construction,
201000970025G	Fitchburg	Goodrich Kindergarten	Closeout	Repair - Accelerated	DBB	Management, Inc. Compass Project	BLW Engineers, Inc.	RDK Engineers	Inc.
200900970048G	Fitchburg	Memorial Intermediate	Closeout	Repair - Accelerated	DBB	Management, Inc.	BLW Engineers, Inc.	RDK Engineers	E. Amanti & Sons, Inc.
						Compass Project		Simpson Gumpertz & Heger	
201100970048G	Fitchburg	Memorial Intermediate	Construction	Repair - Accelerated	DBB	Management, Inc.	Knight, Bagge & Anderson, Inc.	Inc.	Corporations
201100970043G	Fitchburg	Reingold Elementary	Construction	Repair - Accelerated	DBB	Compass Project Management, Inc.	Knight, Bagge & Anderson, Inc.	RDK Engineers	Lockheed Window Corporations
2011000100100	i noniburg	The ingene Elementary	Conorradion	Ropan Robololatoa	000	Compass Project		Simpson Gumpertz & Heger	
200900970043G	Fitchburg	Reingold Elementary	Closeout	Repair - Accelerated	DBB	Management, Inc.	BLW Engineers, Inc.	Inc.	E. Amanti & Sons, Inc.
000000700000	Fitableura	Couth Official Flow onton (Classout	Densir Assels rated		Compass Project			CAM HVAC & Construction,
200900970060G	Fitchburg	South Street Elementary	Closeout	Repair - Accelerated	DBB	Management, Inc. Compass Project	BLW Engineers, Inc.	RDK Engineers Simpson Gumpertz & Heger	Inc. Lockheed Window
201100970060G	Fitchburg	South Street Elementary	Construction	Repair - Accelerated	DBB	Management, Inc.	Knight, Bagge & Anderson, Inc.	Inc.	Corporations
200800980005	Florida	Abbott Memorial	Final Audit Approved	Repair - Major	DBB	No OPM	Dietz & Company Architects, Inc.		Waterman Excavating, Inc.
00000000000000000	Florido		Einel Andit Annexed	Densir Assolated	000	No OBM			Durke Construction Co. Inc.
200800980005G	Florida	Abbott Memorial	Final Audit Approved	Repair - Accelerated	DBB	No OPM Construction Monitoring	Bradley Architects, Inc.	Consulting Engineering	Burke Construction Co., Inc.
200800990505	Foxborough	Foxborough High School	Project Complete	Repair - Major	DBB	Services, Inc.	Kaestle Boos Associates, Inc.	Services, LLC	CTA Construction Co., Inc.
						Bargmann, Flendrie &			
201101000045G	Framingham	Mary E Stapleton Elem	Construction	Repair - Accelerated	DBB	Archetype, Inc.	Russo Barr Associates, Inc.	CBI Consulting Inc.	-
200901010505	Franklin	Franklin High School	Design Development	New Construction	DBB	Daedalus Projects Inc	Ai3 Architects LLC	Consulting Engineering Services, LLC	-
201101030001G	Gardner	Elm Street School	Closeout	Repair - Accelerated	DBB	P3 Inc.	Knight, Bagge & Anderson, Inc.	Building Enclosure Associates	Reliable Roofing and Sheet Metal, LLC
201101030505G	Gardner	Gardner High	Closeout	Repair - Accelerated	DBB	P3 Inc.	Knight, Bagge & Anderson, Inc.		Reliable Roofing and Sheet Metal, LLC
							Lamoureux Pagano & Associates,	Building Enclosure	·
		Gardner High	Feasibility Study			Pinck & Co., Inc.	Inc.	Associates	

201201030405	Gardner	Gardner Middle School	Designer Selection	Repair - Accelerated		Leftfield, LLC	RDK Engineers		
00801030020G	Gardner	Waterford Street	Closeout	Repair - Accelerated	DBB	P3 Inc.	Knight, Bagge & Anderson, Inc.		Reliable Roofing and Shee Metal, LLC
	_	Penn Brook Elementary				Municipal Building			
00901050010	Georgetown	School	Preferred Schematic	New Construction		Consultants, Inc.	Drummey Rosane Anderson, Inc.		-
011010700100	Gloucester	Beeman Memorial	Closeout	Repair - Accelerated	DBB	Knight, Bagge & Anderson Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.	Built-up Roofing Systems LLC
01101070010G	Gibucestei	Deeman memorial	01036001			Knight, Bagge & Anderson	CGRV Alchitects, Inc.	Russo Dan Associates, inc.	Stanley Roofing Company,
01101070020G	Gloucester	East Gloucester Elem	Closeout	Repair - Accelerated	DBB	Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.	Inc.
				·		Knight, Bagge & Anderson		· · · · ·	Built-up Roofing Systems
201101070042G	Gloucester	Plum Cove School	Closeout	Repair - Accelerated	DBB	Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.	LLC
					000	Knight, Bagge & Anderson			
01101070305G	Gloucester	Ralph B O'Maley Middle	Closeout	Repair - Accelerated	DBB	Inc. Knight, Bagge & Anderson	CGKV Architects, Inc.	Russo Barr Associates, Inc.	Titan Roofing, Inc. Stanley Roofing Company,
01101070045G	Gloucester	Veterans Memorial	Closeout	Repair - Accelerated	DBB	Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.	
.011010700430	Ciodocoloi	West Parish Elementary	01030001	Repair Recordiciated	000			14030 Ban 743300iates, inc.	
00901070050	Gloucester	School	Eligibility Period			-	-		-
						Joslin, Lesser + Associates	Symmes Maini & McKee Associates	3	Dimeo Construction
200801100505	Grafton	Grafton Memorial Senior	Construction	New Construction	CM@R	Inc.	Inc.		Company
								Horizon Engineering	S.O.M. Construction Ent,,
201101100505G	Grafton	Grafton Memorial Senior	Project Complete	Repair - Accelerated	DBB	URS Corporation	CGKV Architects, Inc.	Associates, LLP	Inc.
2011011000050	Grafton	South Grafton Elementary	Construction	Repair - Accelerated	DBB	URS Corporation	CGKV Architects, Inc.	Horizon Engineering Associates, LLP	AAlanco Service Corporatio
201101100005G	Greater Lawrence	South Granon Elementary	Construction	Repail - Accelerateu	DBB	OKS Corporation	CGRV Architects, Inc.	Associates, LLF	AAlarico Service Corporatio
201108230605	RVT	Gr Lawrence Reg Voc Tech	OPM Selection			-	-		-
	Greater Lowell Voc	Greater Lowell Regional							
200908280605	Tec	Technical High School	Feasibility Study	Repair		HEERY	Knight, Bagge & Anderson, Inc.		-
		Greater New Bedford							
		Vocational Technical High				Construction Monitoring			
201008250605	Greater New Bedford	School	Preferred Schematic	Addition / Renovation		Services, Inc.	Drummey Rosane Anderson, Inc.		-
0014011400050	Greenfield	Four Corners	Construction	Poppir Appalarated	DBB	B2 Project Planning	Ticks 9 Dand Inc	Strategic Building Solutions, LLC	Eive Ster Building Corn
201101140025G	Greenileid	Four Comers	Construction	Repair - Accelerated	DBB	P3 Project Planning Construction Monitoring	Tighe & Bond, Inc.	BVH Integrated Services,	Five Star Building Corp.
200901140505	Greenfield	Greenfield High School	Design Development	New Construction	DBB	Services, Inc.	Dore & Whittier Architects, Inc.	Inc.	-
		Groton Dunstable Regional	•					-	
201206730305	Groton-Dunstable	Middle School	Designer Selection	Repair - Accelerated		Collaborative Partners	ICON architecture, inc.		-
			-	-		Strategic Building Solutions,			
201101170505G	Hadley	Hopkins Academy	Design Development	Repair - Accelerated	DBB	LLC	CCS Presentation Systems	Russo Barr Associates, Inc.	-
						Municipal Building			
200806750010	Hamilton-Wenham	Cutler School	Final Audit Approved	Repair - Major	DBB	Consultants, Inc.	Richard D. Kimball Company, Inc.		
201206750010	Hamilton-Wenham	Cutler School	OPM Selection	Repair - Accelerated					
201200750010	Hamilton-weimam	Minnechaug Regional High	OPW Selection	Repair - Accelerateu				Horizon Engineering	
200806800505	Hampden-Wilbraham		Construction	New Construction	DBB	Pinnacle One, Inc.	Mount Vernon Group Architects, Inc.		Fontaine Brothers, Inc.
									Salco Construction
201001210005G	Hancock	Hancock Elementary School	Construction	Repair - Accelerated	DBB	-	Westall Architects		Company, Inc.
								Horizon Engineering	
200801220505	Hanover	Hanover High School	Project Complete	New Construction	DBB	PMA Construction Services	HMFH Architects, Inc.	Associates, LLP	Callahan, Inc.
201201280035	Haverhill	Caleb Dustin Hunking	Eligibility Period			-	-		-
	Line on the SU	Oracestic	Ormationation	Danaia Assalanatad	000	Vertex Construction			
201101280100G	Haverhill	Consentino	Construction	Repair - Accelerated	DBB	Services	CSS Architects Incorporated	Russo Barr Associates, Inc.	-
		High School	Closeout						
	Haverhill		Giuscout			Vertex Construction			
	Haverhill								
			Construction	Repair - Accelerated	DBB		CSS Architects Incorporated	Russo Barr Associates. Inc.	-
01101280085G	Haverhill	John G Whittier	Construction	Repair - Accelerated	DBB	Services Vertex Construction	CSS Architects Incorporated	Russo Barr Associates, Inc.	-

Massachusetts School Building Authority

Haverhill	Walnut Square	Construction	Repair - Accelerated	DBB	Vertex Construction	CSS Architects Incornorated	F
1 dvernin	Walliat Oquare	Construction	Repair Recelerated	000		666 Architects incorporated	F
Hingham	Hingham Middle School	Design Development	New Construction	DBB	Inc.	Ai3 Architects LLC	Ċ
0	Holbrook Junior-Senior High	5					
Holbrook	School	Eligibility Period			-	-	
						Design Partnership of Cambridge	<u>,</u>
Holyoke	Holyoke High	Closeout	Repair - Major	DBB	-	Inc.	
Holyoke	Wm J Dean Voc Tech High	Feasibility Study	Science Lab		Skanska USA Building, Inc	Kaestle Boos Associates, Inc.	
	-						
						,	V
Leicester	Leicester Memorial Elem	Closeout	Repair - Accelerated	DBB	Maguire Group Inc.	Bradley Architects, Inc.	
Leicester	Leicester Middle	Closeout	Repair - Accelerated	DBB	Maguire Group Inc.	Bradley Architects, Inc.	С
						Lamoureux Pagano & Associates,	Н
Leominster	Leominster High School	Construction	Addition / Renovation	CM@R	Daedalus Projects Inc	Inc.	Α
Leominster	Fall Brook	OPM Selection	Repair - Accelerated				
Leominster	Southeast School	OPM Selection	Repair - Accelerated				
						DiMarinisi & Wolfe Architects Urban	ı
Leverett	Leverett Elementary	Construction	Repair - Accelerated	DBB	Potomac Capital Advisors	Designers	R
					RF Walsh Collaborative		В
Lexington	Joseph Estabrook	Design Development	New Construction		Partners	DiNisco Design Partnership, Limited	<u>ו ר</u>
							S
Lexington	Lexington High	Final Audit Approved	Repair - Accelerated	DBB	Skanska USA Building, Inc	Russo Barr Associates, Inc.	Ir
Lincoln	Lincoln School	Project Scope & Budget	Addition / Renovation		Skanska USA Building, Inc	OMR Architects, Inc.	
	Holyoke Holyoke Hudson Leicester Leicester Leominster Leominster Leominster Leominster	Hingham Hingham Middle School Holbrook School Holyoke Holyoke High Holyoke Wm J Dean Voc Tech High Holyoke Wm J Dean Voc Tech High John F. Kennedy Middle Hudson School Leicester Leicester Memorial Elem Leicester Leicester Middle Leominster Fall Brook Leverett Leverett Elementary Lexington Joseph Estabrook	Hingham Hingham Middle School Design Development Holbrook School Eligibility Period Holyoke Holyoke High Closeout Holyoke Wm J Dean Voc Tech High Feasibility Study John F. Kennedy Middle John F. Kennedy Middle Hudson School Construction Leicester Leicester Memorial Elem Closeout Leicester Leicester Middle Closeout Leominster Leominster High School Construction Leominster Fall Brook OPM Selection Leverett Leverett Elementary Construction Lexington Joseph Estabrook Design Development	Hingham Hingham Middle School Design Development New Construction Holbrook School Eligibility Period New Construction Holbrook School Eligibility Period Repair - Major Holyoke Holyoke High Closeout Repair - Major Holyoke Wm J Dean Voc Tech High Feasibility Study Science Lab John F. Kennedy Middle Construction New Construction Leicester Leicester Memorial Elem Closeout Repair - Accelerated Leicester Leicester Middle Closeout Repair - Accelerated Leominster Leominster High School Construction Addition / Renovation Leominster Fall Brook OPM Selection Repair - Accelerated Leverett Leverett Elementary Construction Repair - Accelerated Leverett Leverett Elementary Construction Repair - Accelerated Lexington Joseph Estabrook Design Development New Construction Lexington Lexington High Final Audit Approved Repair - Accelerated	Hingham Hingham Middle School Design Development New Construction DBB Holbrook School Eligibility Period Eligibility Period Holyoke Holyoke High Closeout Repair - Major DBB Holyoke Wm J Dean Voc Tech High Feasibility Study Science Lab John F. Kennedy Middle School Construction New Construction DBB Leicester Leicester Memorial Elem Closeout Repair - Accelerated DBB Leicester Leicester Middle Closeout Repair - Accelerated DBB Leicester Leicester Middle Closeout Repair - Accelerated DBB Leominster Leominster High School Construction Addition / Renovation CM@R Leominster Fall Brook OPM Selection Repair - Accelerated DBB Leverett Leverett Elementary Construction Repair - Accelerated DBB Lexington Joseph Estabrook Design Development New Construction DBB Lexington Lexington High Final Audit Approved Repair - Accelerated DBB </td <td>HaverhillWalnut SquareConstructionRepair - AcceleratedDBBServicesHinghamHingham Middle SchoolDesign DevelopmentNew ConstructionDBBInc.HolbrookSchoolEligibility PeriodHolyokeHolyoke HighCloseoutRepair - MajorDBB-HolyokeWm J Dean Voc Tech HighFeasibility StudyScience LabSkanska USA Building, IncJohn F. Kennedy MiddleConstructionNew ConstructionDBBPMA Construction ServicesLeicesterLeicester Memorial ElemCloseoutRepair - AcceleratedDBBMaguire Group Inc.LeicesterLeicester Memorial ElemCloseoutRepair - AcceleratedDBBMaguire Group Inc.LeominsterLeicester MiddleCloseoutRepair - AcceleratedDBBMaguire Group Inc.LeominsterLeominster High SchoolConstructionAddition / RenovationCM@RDaedalus Projects IncLeominsterFail BrookOPM SelectionRepair - AcceleratedDBBPotomac Capital AdvisorsLeverettLeverett ElementaryConstructionRepair - AcceleratedDBBPotomac Capital AdvisorsLexingtonJoseph EstabrookDesign DevelopmentNew ConstructionRepair - AcceleratedDBBSkanska USA Building, Inc</td> <td>Haverhill Walnut Square Construction Repair - Accelerated DBB Services CSS Architects Incorporated Hingham Hingham Middle School Design Development New Construction DBB Inc. Al3 Architects LLC Holbrook School Eligibility Period - - Holbrook School Eligibility Period - - Holyoke Holyoke Holyoke Tech High Closeout Repair - Major DBB - Inc. New Construction DBB - - Holyoke Holyoke Wm J Dean Voc Tech High Closeout Repair - Major DBB - Kaestle Boos Associates, Inc. John F. Kennedy Middle Construction New Construction DBB PMA Construction Services OMR Architects, Inc. Leicester Leicester Memorial Elem Closeout Repair - Accelerated DBB Maguire Group Inc. Bradley Architects, Inc. Leominster Leicester Middle Closeout Repair - Accelerated DBB Maguire Group Inc. Bradley Architects, Inc. Leominster Fall Brook OPM Selection Repair - Accelerated DBB</td>	HaverhillWalnut SquareConstructionRepair - AcceleratedDBBServicesHinghamHingham Middle SchoolDesign DevelopmentNew ConstructionDBBInc.HolbrookSchoolEligibility PeriodHolyokeHolyoke HighCloseoutRepair - MajorDBB-HolyokeWm J Dean Voc Tech HighFeasibility StudyScience LabSkanska USA Building, IncJohn F. Kennedy MiddleConstructionNew ConstructionDBBPMA Construction ServicesLeicesterLeicester Memorial ElemCloseoutRepair - AcceleratedDBBMaguire Group Inc.LeicesterLeicester Memorial ElemCloseoutRepair - AcceleratedDBBMaguire Group Inc.LeominsterLeicester MiddleCloseoutRepair - AcceleratedDBBMaguire Group Inc.LeominsterLeominster High SchoolConstructionAddition / RenovationCM@RDaedalus Projects IncLeominsterFail BrookOPM SelectionRepair - AcceleratedDBBPotomac Capital AdvisorsLeverettLeverett ElementaryConstructionRepair - AcceleratedDBBPotomac Capital AdvisorsLexingtonJoseph EstabrookDesign DevelopmentNew ConstructionRepair - AcceleratedDBBSkanska USA Building, Inc	Haverhill Walnut Square Construction Repair - Accelerated DBB Services CSS Architects Incorporated Hingham Hingham Middle School Design Development New Construction DBB Inc. Al3 Architects LLC Holbrook School Eligibility Period - - Holbrook School Eligibility Period - - Holyoke Holyoke Holyoke Tech High Closeout Repair - Major DBB - Inc. New Construction DBB - - Holyoke Holyoke Wm J Dean Voc Tech High Closeout Repair - Major DBB - Kaestle Boos Associates, Inc. John F. Kennedy Middle Construction New Construction DBB PMA Construction Services OMR Architects, Inc. Leicester Leicester Memorial Elem Closeout Repair - Accelerated DBB Maguire Group Inc. Bradley Architects, Inc. Leominster Leicester Middle Closeout Repair - Accelerated DBB Maguire Group Inc. Bradley Architects, Inc. Leominster Fall Brook OPM Selection Repair - Accelerated DBB

200801580015	Littleton	Russell Street Elementary School	Final Audit Approved	Repair - Major	DBB	Daedalus Projects Inc	Drummey Rosane Anderson, Inc.	١
200801590505	Longmeadow	Longmeadow High School	Construction	New Construction	CM@R	Joslin, Lesser + Associates Inc.	OMR Architects, Inc.	F
200001330303	Longmoudow	Charles W. Morey Elementar			omen		OWIN Architects, inc.	_
W20014147	Lowell	School	Final Audit Approved	New Construction	DBB	Watermark	-	
			••			NETCO Construction Projec	t	
201101600505G	Lowell	Lowell High	Construction	Repair - Accelerated	DBB	Managers, Inc.	ICON architecture, inc.	
						NETCO Construction Projec	t	E
201101600027G	Lowell	Moody Elem	Construction	Repair - Accelerated	DBB	Managers, Inc.	ICON architecture, inc.	A
						NETCO Construction Projec	t	
201101600040G	Lowell	Peter W Reilly	Construction	Repair - Accelerated	DBB	Managers, Inc.	ICON architecture, inc.	
						NETCO Construction Projec	t	
201101600055G	Lowell	Washington	Construction	Repair - Accelerated	DBB	Managers, Inc.	ICON architecture, inc.	F
200801620505	Lunenburg	Lunenburg High School	Eligibility Period			-	-	
						Diversified Project		
201201630405	Lynn	Breed Middle School	Designer Selection	Repair - Accelerated		Management	Kaestle Boos Associates, Inc.	
		Thurgood Marshall Middle				Joslin, Lesser + Associates		
200901630305	Lynn	School	Designer Selection			Inc.	-	
		Lynn Vocational Tech				Diversified Project		
201201630605	Lynn	Institure	Designer Selection	Repair- Accelerated		Management	Kaestle Boos Associates, Inc.	
								F
200901640505	Lynnfield	Lynnfield High School	Design Development	Addition / Renovation	DBB	HEERY	Edward Rowse Architects, Inc.	ŀ
W20024319	Malden	Malden High School	Closeout	Addition / Renovation	CM@R	URS Corporation	Flansburgh Associates, Inc.	
	Manchester Essex	Manchester Essex Regional					Mount Vernon Group Architects,	
200806980610	Regional	High School	Closeout	New Construction	DBB	Design Technique Inc.	Inc.	
						Municipal Building		
200801680020	Marblehead	Glover School	Design Development	New Construction	DBB	Consultants, Inc.	JCJ Architecture, PC	F

	RDK Engineers Foreman Building	<u> </u>
	Commissioning, LP	Brait Builders Corp.
		-
,		-
		-
		Pagon Agostini Construction
	WSP Flack + Kurtz	Bacon-Agostini Construction Joint Venture
		-
	Cannon Design	MDM Engineering
	Horizon Engineering Associates, LLP	S.O.M. Construction Ent,, Inc.
	Associates, ELI	110.
	Russo Barr Associates, Inc.	-
	BVH Integrated Services,	
	Inc. Simpson Gumpertz & Heger	-
	Inc.	MDM Engineering
		- Colantonio, Inc. New
		England Builders &
		Contractors, Inc. R.M.
	WSP Flack + Kurtz	Technologies, Inc.
	Foreman Building	Cilhana Duilding Company
	Commissioning, LP	Gilbane Building Company
		CTA Construction Co., Inc.
	Building Enclosure	-
	Associates	-
		-
	RDK Engineers	-
		-
		-
	Fitzomovor 8 Tocci	
	Fitzemeyer & Tocci Associates, Inc.	-
	•	
		Gilbane Building Company
		TLT Construction Corporation
	RDK Engineers	-

						Municipal Building	Symmes Maini & McKee Associates,		
200801680016	Marblehead	Village Elementary School	Final Audit Approved	Repair - Major	DBB	Consultants, Inc.	Inc.	RDK Engineers	-
						RF Walsh Collaborative		Building Enclosure	
201101700008G	Marlborough	Francis J Kane	Construction	Repair - Accelerated	DBB	Partners	Baker/Wohl Architects, Inc.	Associates	A&A Window Products, Inc.
201101700505G	Marlborough	Marlborough High	Construction	Repair - Accelerated	DBB	RF Walsh Collaborative Partners	Baker/Wohl Architects, Inc.	RDK Engineers	A&A Window Products, Inc. Feeley, McAnespie, Inc. Veterans Development Corporation, Inc.
000004740000	Marshfield	Governor Edward Winslow	Project Complete	Depair Major	DBB	Vortex Construction Services		RDK Engineers	Enterprise Equipment Co., Inc.
200801710020	Warshieu	Elementary School	Project Complete	Repair - Major	DBB	Compass Project	Knight, Bagge & Anderson, Inc.	Sebesta Blomberg &	
201101710505	Marshfield	Marshfield High	Design Development	New Construction	DBB	Management, Inc.	Ai3 Architects LLC	Associates, Inc.	_
201101710303	Maronnola	Marchinela Fight	Design Development			Municipal Building	All Alchitects LEO		
200801740505	Maynard	Maynard High School	Construction	New Construction	DBB	Consultants, Inc.	Tappe Associates, Inc.	WSP Flack + Kurtz	CTA Construction Co., Inc.
	.,						DiNisco Design Partnership,		
201201760505	Medford	Medford High	Feasibility Study	Science Lab		Leftfield, LLC	Limited		-
		0				Compass Project		Sebesta Blomberg &	Consigli Construction
200801770305	Medway	Medway Middle School	Construction	Repair - Major	CM@R	Management, Inc.	Knight, Bagge & Anderson, Inc.	Associates, Inc.	Company, Inc.
201201780505	Melrose	Melrose High	Feasibility Study	Science Lab		CPI/Collaborative Partners	Ai3 Architects LLC		-
						Municipal Building			Commercial Roofing and
201101780505G	Melrose	Melrose High	Closeout	Repair - Accelerated	DBB	Consultants, Inc.	Gale Associates, Inc.	Russo Barr Associates, Inc.	Contracting, Inc.
								Sebesta Blomberg &	
201107100015G	Mendon-Upton	Miscoe Hill School	Construction	Repair - Accelerated	DBB	Maguire Group Inc.	Habeeb & Associates Architects, Inc.		-
000004040505	Matheman	Matheway Llink Oak and	Operations	Addition / Developmenting	OMER		Finegold Alexander and Associates	Environmental Health and	Dimeo Construction
200801810505	Methuen	Methuen High School	Construction	Addition / Renovation	CM@R	KBA/Trident	Inc.	Engineering	Company
201101820025G	Middleborough	Mary K. Goode Elementary School	Construction	Repair - Accelerated	DBB	Maguire Group Inc.	Habeeb & Associates Architects, Inc.	Russo Barr Associates Inc.	J.J. Cardosi, Inc.
2011010200200	Midulebolougi	301001	Construction	Repail - Accelerateu	DBB	RF Walsh Collaborative	Habeeb & Associates Architects, Inc.	Foreman Building	5.5. Cardosi, IIIC.
200801840005	Middleton	Howe-Manning School	Project Complete	New Construction	DBB	Partners	DiNisco Design Partnership, Limited	Commissioning, LP	CTA Construction Co., Inc.
201101850090	Milford	Woodland	Eligibility Period		000	-	-		-
201101000000		Minuteman Regional High							
200908300605	Minuteman Voc Tech	School (Career Tech)	OPM Selection			-	-		-
		· · · · · · · · · · · · · · · · · · ·						Strategic Building Solutions,	
201107170005G	Mohawk Trail	Buckland-Shelburne Reg	Construction	Repair - Accelerated	DBB	Potomac Capital Advisors	Bradley Architects, Inc.	LLC	-
								Strategic Building Solutions,	
201107170010G	Mohawk Trail	Colrain Central	Construction	Repair - Accelerated	DBB	Potomac Capital Advisors	Bradley Architects, Inc.	LLC	-
_				-				Strategic Building Solutions,	
201107170505G	Mohawk Trail	Mohawk Trail Reg High	Construction	Repair - Accelerated	DBB	Potomac Capital Advisors	Bradley Architects, Inc.	LLC	-
201122220000	Monomoy	Monomoy Regional High School	Project Scope & Budget	New Construction		Skanska USA Building, Inc	Mount Varnan Croup Architagta Inc.		
201122229999	wonomoy	301001	Project Scope & Budget	New Construction		Barry Engineering Barry	Mount Vernon Group Architects, Inc.	Horizon Engineering	-
200807150505	Mount Greylock	Mt Greylock Reg High	Final Audit Approved	Repair - Major	DBB	Architects	Adams Plumbing & Heating	Associates, LLP	_
200007100000				rtopan major	000	Alonitooto	DiMarinisi & Wolfe Architects Urban	Rist-Frost-Shumway	
201107200305G	Narragansett	Narragansett Middle	Project Complete	Repair - Accelerated	DBB	Potomac Capital Advisors	Designers	Engineering, P.C.	-
							DiMarinisi & Wolfe Architects Urban	Rist-Frost-Shumway	
201107200003G	Narragansett	Phillipston Memorial	Construction	Repair - Accelerated	DBB	Potomac Capital Advisors	Designers	Engineering, P.C.	-
				·		Strategic Building Solutions,	Symmes Maini & McKee Associates,		
200807200020	Narragansett	Templeton Center School	Feasibility Study	Repair - Major		LLC	Inc.		-
201207250505	Nashoba	Nashoba Regional	Feasibility Study	Science Lab		Strategic Building Solutions, LLC	Symmes Maini & McKee Associates, Inc.		-
		Pompositticut Elementary				Construction Monitoring	Symmes Maini & McKee Associates,	Strategic Building Solutions,	P.J. Stella Construction
200807250015	Nashoba	School	Construction	Addition / Renovation	DBB	Services, Inc.	Inc.	LLC	Corp.
		Nashoba Valley Technical							
200908520605G	Nashoba Valley Tech	High School	Closeout	Repair - Accelerated	DBB	-	-		-
00000/000777	NI-K-L	Nedel Int. O. t.	Oranataurti	Novo Original	000	RF Walsh Collaborative		Rist-Frost-Shumway	
200801980505	Natick	Natick High School	Construction	New Construction	DBB	Partners	Ai3 Architects LLC	Engineering, P.C.	-

201106600505G	Nauset	Nauset Regional High	Construction	Repair - Accelerated	DBB	NETCO Construction Project Managers, Inc.	Habeeb & Associates Architects, Inc	. CBI Consulting Inc.	Capeway Roofing Systems, Inc. Modern Glass & Aluminum, Inc.
200901990050	Needham	Newman Elementary School	Construction	Repair - Major	CM@R	Steven H. Popper - Town Employee	Drummey Rosane Anderson, Inc.	Rist-Frost-Shumway Engineering, P.C.	Consigli Construction Company, Inc. Triumph Leasing Corporation
									Wayne Roofing Systems,
201101990405G	Needham	Pollard Middle	Project Complete	Repair - Accelerated	DBB	STV Incorporated	Gale Associates, Inc.	CBI Consulting Inc.	LLC
		Abraham Lincoln Elementary					Mount Vernon Group Architects,	Sebesta Blomberg &	
W20024315	New Bedford	School	Final Audit Approved	New Construction	DBB	Daedalus Projects Inc	Inc.	Associates, Inc.	CTA Construction Co., Inc.
200902010070	New Bedford	John Hannigan	OPM Selection			-	-		-
201202010115	New Bedford	John A. Parker	OPM Selection	Repair - Accelerated					<u> </u>
W201102010405	New Bedford	Keith Middle School	Eligibility Period	New Construction		-	Mount Vernon Group Architects, Inc.		Contractor's Network, Inc.
201002010505	New Bedford	New Bedford High School	Construction		DBB	-	-		-
201107280015G	New Salem-Wendell	Swift River	Closeout	Repair - Accelerated	DBB	Maguire Group Inc.	Bradley Architects, Inc.	Strategic Building Solutions, LLC	RAC Builders, Inc.
201102040005	Newburyport	Francis T Bresnahan Elem	Design Development	New Construction		HEERY	HMFH Architects, Inc.	Fitzemeyer & Tocci Associates, Inc.	
201002040305	Newburyport	Rupert A. Nock Middle Schoo	Feasibility Study	Renovation		HEERY	Miller Dyer Spears Inc.		-
201102070005	Newton	A E Angier Elementary School	Designer Selection			Joslin, Lesser + Associates Inc.			-
201102070015G	Newton	Bowen	Closeout	Repair - Accelerated	DBB	STV Incorporated	Habeeb & Associates Architects, Inc	•	-
200802079999	Newton	Carr School	Eligibility Period			-	-		-
200802079998	Newton	Newton Education Center	Eligibility Period			-	-		-
								Dimeo Construction	
W20014216	Newton	Newton North High School	Closeout	New Construction	CM@R	Turner Construction Co.	Dore & Whittier Architects, Inc.	Company	-
							Habeeb & Associates Architects,		
201102070125G	Newton	Williams	Closeout	Repair - Accelerated	DBB	STV Incorporated	Inc.		-
		Freeman-Kennedy				Joslin, Lesser + Associates			
200802080005	Norfolk	Elementary School	Construction	New Construction	DBB	Inc.	Flansburgh Associates, Inc.	WSP Flack + Kurtz	Fontaine Brothers, Inc.
200002000000	Norfolk County	Norfolk County Agricultural				Compass Project		Rist-Frost-Shumway	TLT Construction
2.00909E+11	Agriculture	High School	Construction	Addition / Renovation	DBB	Management, Inc.	Turowski2 Architecture, Inc.	Engineering, P.C.	Corporation
						Strategic Building Solutions,			
200802090305	North Adams	Silvio O Conte Middle School	Preferred Schematic	Addition / Renovation		LLC	Margo Jones Architects, Inc.		-
						Municipal Building			
201102110018G	North Andover	Annie L Sargent School	Construction	Repair - Accelerated	DBB	Consultants, Inc.	ICON architecture, inc.	Cannon Design	Varieka Construction, Inc.
	North Arritorian		Orantina	Danain Assalanted	DDD	Municipal Building		Orana Danima	
201102110001G	North Andover	Atkinson	Construction	Repair - Accelerated	DBB	Consultants, Inc.	ICON architecture, inc.	Cannon Design	Paul J. Rogan Co., Inc. Stanley Roofing Company,
201102110305G	North Andover	North Andover Middle	Construction	Repair - Accelerated	DBB	Municipal Building Consultants, Inc.	ICON architecture, inc.	Cannon Design	Inc.
2011021103030			Construction	Acpair Accelerated		Atlantic Construction and		Califor Dosign	Northeast Energy Control
201102120010G	North Attleborough	Falls	Construction	Repair - Accelerated	DBB	Management, Inc.	CSS Architects Incorporated	Gale Associates, Inc.	Systems
201202120505	North Attleborough	North Attleboro High	Feasibility Study	Science Lab		-	Kaestle Boos Associates, Inc.	,	-
	, j	Rossevelt Avenue	, , , , , , , , , , , , , , , , , , ,			<u>.</u>	,		
201202120015	North Attleborough	Elementary School	OPM Selection	Repair- Accelerated					
201202150015	North Brookfield	North Brookfield Elem	OPM Selection	Repair- Accelerated					
						Vertex Construction		Simpson Gumpertz & Heger	
201102150015G	North Brookfield	North Brookfield Elem	Construction	Repair - Accelerated	DBB	Services	LPBA/ Architects, Inc.	Inc.	Corporations
2011072500400	North Middlesov	Achby Elementary	Construction	Poppir Appolarated	DBB	Compass Project	Puppo Porr Associatos Jas	Building Enclosure	Greenwood Industries, Inc.
201107350010G 201107350505	North Middlesex	Ashby Elementary High School	Construction Feasibility Study	Repair - Accelerated	UDD	Management, Inc.	Russo Barr Associates, Inc.	Associates	GVW, Inc.
201107330303			reasibility Study			- Compass Project	-	Building Enclosure	-
201107350005G	North Middlesex	Spaulding Memorial	Construction	Repair - Accelerated	DBB	Management, Inc.	Russo Barr Associates, Inc.	Associates	MDM Engineering
201002170505	North Reading	North Reading High School	Design Development	Addition / Renovation	DBB	PMA Construction Services	Dore & Whittier Architects, Inc.	Cannon Design	-

Simpson Gumpertz & Heger	Lockheed Window
Inc.	Corporations
Building Enclosure	Greenwood Industries, Inc.
Associates	GVW, Inc.
	-
Building Enclosure	
Associates	MDM Engineering
Cannon Design	-

Massachusetts School Building Authority

Noran J C Solimonese OPM Selection Repair - Accelerated 20002106055 Norton Norton High School Catatuction Addition / Renovation CMG R Prick & Co., Inc. JCJ Architecture, PC Filer-Fide Shumway Filer-F	201102130003	Northborough	Lincoln Street	Eligibility Period			-	-		-
Borton J C Sommania OPH Selection Repair - Accelerated Project Complexity			Robert E. Melican Middle						Strategic Building Solutions,	
Alternative Notion Notion Keys Strond Construction Addition / Resource Parts & Co., Inc. CL. Advances. CC Project Completing IC. Addition / Resource	201102130305G	Northborough	School	Project Complete	Repair - Accelerated	DBB	Pinck & Co., Inc.	ICON architecture, inc.	LLC	AAlanco Service Corporation
Samper	201202180015	Norton	J C Solmonese	OPM Selection	Repair - Accelerated					
200920000 Namound Markan Alexand Markan Marka	200902180505	Norton	Norton High School	Construction	Addition / Renovation	CM@R	Pinck & Co., Inc.	JCJ Architecture, PC		W. T. Rich Company Inc.
Old Colory Region Old Solution District Vertex Construction 20000000000 Oringe Shinda Pain Andh Approved Moolin - Accessinad Des Suinda Tighe A. Bond, Inc. Solutions 2000000000 Oringe Shinda Pain Andh Approved Moolin - Accessinad Des Suinda Solutions Solutio	200802200505	Norwood	Norwood High School	Project Complete	New Construction	DBB		Ai3 Architects LLC		
Olic Conversion Volume Testinute High Strict Strict Stric Stric S	200002200000	Norwood				000	Management, me.			110.
Distance Durantelia Final Audit Approved Repair - Accelerated DB - Tight & Bond, Inc. SOM Construction, Inc. 2009/2020/01 Oxford Oxford Oxford Oxford Oxford Strategic Build's Extration Non-Strategic Build's Extration (Non-Strategic Build's Extratin (Non-Strated Extration (Non-Strated Extration (Non-Strategic	200008550005		Vocational Technical High	ODM Selection						
Control Oxford Mapproved Project Varies Periodics Diversified Fight Diversified Fight Strange During Solution Fight Accelerated Strange During Solution Fight Accelerated Project Control Fight Accelerated Diversified Fight COK/V Architects, Inc. Strange During Solution Fight Accelerated Project Control 2011022203006 Painer Octob Middle Bond Control Regain - Accelerated Diversified Fight Tight & Bond, Inc. Strange During Solution Regain Accelerated Project Solution 201102200000 Painer Old All Pond Control Regain - Accelerated Decoding Fight Strange During Solution Regain Accelerated Diversified Fight LLC Regain Accelerated Diversified Fight Regain Accelerated Diversified Figh					Densir Assolatoted		Services	- Tinks & David Jus		-
2008/2004/5 Oxford Oxford Oxford Oxford Pending Regar-Accelerated DBR Meagement ClifVA Anhibets, Inc. Statepe Builting Southon, Name Result Co., Name Result Accelerated DBR Meagement Tigle & Bond, Inc. U.C. Name Result Co., Name Result Co	201102230003G	Urange	Bullemeid		Repail - Accelerated	DDD	- Diversified Dreiget	ligne & Bond, Inc.		SOM Construction, Inc.
Diversities Project Diversities Project Stratege Building Sublines. Keyd Steam Heater Co. 201102200001 Paimer Old Mil Pend Construction Rappir - Accelerated Des Maragement Tigh & & Bend, Inc. LLC Rappil Steam Heater Co. 201102200001 Paimer Old Mil Pend Construction Rappir - Accelerated Des Maragement Tigh & & Bend, Inc. LLC Rappil Steam Heater Co. 201102200020 Paimer Pa	200902260405	Oxford	Oxford Middle School		Repair - Major			CCKV/ Arabitanta Ina		
201102200300 Paimer Converse Middle Construction Repair Accelerated DBB Management Tighe & Bond, Inc. LLC Tighe Roding, Inc. 2011022000001 Paimer Ord Mil Pand Construction Repair Accelerated DBB Management Tighe & Bond, Inc. LLC Repair Accelerated DBB 2000022000300 Paimer High Construction Repair Accelerated DBB Management Tighe & Bond, Inc. LLC Repair Accelerated DBB 2000022000300 Paimor High Construction Repair Accelerated DBB Management Tighe & Bond, Inc. LLC Repair Accelerated DBB 2010022001070 Paimork Hightis Models Stride Repair Accelerated DBB Management Tighe & Bond, Inc. LLC Accelerated Construction 20110220000070 Paimork Hightis Models Stride Repair Accelerated DBB Management LLC Accelerated Construction Repair Accelerated DBB Management LLC Accelerated Construction Repair Accelerated Construction Repair Accelerated Co	200602200405			Felidilig				CGRV Alchitects, Inc.	Stratagic Ruilding Solutions	- Roval Stoom Hostor Col
2011022000006 Paimer Old MI Pend Construction Repair - Accelerated DB8 Management Tight & Bond, Inc. LLC Repair Management 2011022000007 Paimor Paimor Paimor Paimor Paimor Paimor Repair Management DB8 Management Tight & Bond, Inc. LLC Train Review Rev	201102270305G	Palmer	Converse Middle	Construction	Repair - Accelerated	DBB	Management	Tighe & Bond, Inc.	LLC	
Diversified Project Strategic Building Solutions, Royal Statem Heater Co.] 201022203005 Pathner High, Construction Construction Repair - Accelerated DBs Diversified Project Strategic Building Solutions, Royal Statem Heater Co.] 201022203005 Petitodary Highes & Bond, Inc. Line Roofing, Inc. Stotasta Building Solutions, Royal Statem Heater Co.] 20102200070 Petitodary Join E Building Solutions, Royal Statem Heater Co.] Stotasta Building Solutions, Royal Statem Heater Co.] 20102200070 Petitodary Join E Building Solutions, Royal Statem Heater Co.] Stotasta Building Solutions, Royal Statem Heater Co.] 20102200070 Petitodary Join E Building Solutions, Royal Statem Heater Co.] Stotasta Building Solutions, Royal Statem Heater Co.] 20102200070 Petitodary William A Welch Str. Construction Repair - Accelerated DBB Deadalus Projects Inc. PBA/Construction Services Stotasta Building Solutions, Inc. 20110724001050 Perturbet Dr John C Page School Construction Repair - Accelerated DBB PMA Construction Services Roight Bogie & Anderson, Inc. CBI Consulting Inc. CBI Consulting Inc. 20110724001050 <										
201102200006 Painor Statesta Biomargia	201102270008G	Palmer	Old Mill Pond	Construction	Repair - Accelerated	DBB		Tighe & Bond, Inc.		
20200220030 Peakody Higgins Middle School Feasibility Study New Construction Deadable Projects Inc Diffect Design Printensity Limited										•
Delabody John E Burke Construction Repuir - Accelerated DBB Daadalus Projects Inc LPPA/Architects, Inc. Sobosis Blormborg & Associates, Inc. 2011022800027 Peabody William A Welch Sr Construction Repair - Accelerated DBB Daadalus Projects Inc LPPA/Architects, Inc. Sobosis Blormborg & Associates, Inc. - 20110228000276 Peabody William A Welch Sr Construction Repair - Accelerated DBB Deadalus Projects Inc. LPPA/Architects, Inc. Associates, Inc. - 2011072600026 Pentucket Dr Fladarick N Sweetsi Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. GBason Roofs, Inc. 2011072600056 Pentucket Hein R Donaghue School Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. GBason Roofs, Inc. 2011072600056 Peneor Valley Northfield Elementary Construction Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting			°			DBB	· · ·			Titan Roofing, Inc.
201102200076 Peakody Jehn E Burka Construction Repair - Accelerated DBB Dadelius Projects Inc. PEAA Architects, Inc. Associates, Inc. Selects Billionserg & Associates, Inc. E Amart & Senser, Inc.	200802290305	Peabody	Higgins Middle School	Feasibility Study	New Construction		Daedalus Projects Inc	DiNisco Design Partnership, Limited		-
2011/02/20027G Peebody William A Welch Sr Construction Repair - Accelerated DBB Deedolus Projects Inc LPBA Architects, Inc. Sebesta Blomburg & Associates, Inc. 2011/02/20027G Pentucket Dr Friedrick N Sweetsir Project Complete Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. E. Amanti & Sons, Inc. 201107/45007G Pentucket Elmer S Bagnall Projec Complete Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. Globon Roofs, Inc. 201107/45007G0 Pentucket Helen R Donaghue School Projec Complete Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. Globon Roofs, Inc. 201107/500096 Pentucket Helen R Donaghue School Project Complete Repair - Accelerated DBB Management ColkV Architects, Inc. LLC - 201107/500096 Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management ColkV Architects, Inc.									0	
2011022300276 Peabody William A Welch Sr Construction Repair - Accelerated DBB Deedalus Projects Inc LPBA/ Architects, Inc. Associates, Inc. Cell Consulting Inc. E. Annali & Sons, Inc. 2011074500205 Pentucket D John C Page School Construction Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. E. Annali & Sons, Inc. 2011074500105 Pentucket D John C Page School Construction Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. Gibbon Roofs, Inc. 2011074500105 Pentucket Heiner R Donaghue School Projec Complete Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. Gibbon Roofs, Inc. 2011075000050 Pentucket Heiner R Donaghue School Project Complete Repair - Accelerated DBB PMA Construction Services Kright, Bagge & Anderson, Inc. CBI Consulting Inc. Gibbon Roofs, Inc. 2011075000050 Pioneer Valley Northrield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc.	201102290007G	Peabody	John E Burke	Construction	Repair - Accelerated	DBB	Daedalus Projects Inc	LPBA/ Architects, Inc.		-
2011074500206 Pentucket Dr Frederick N Sweetsir Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. E, Amanit & Sons, Inc. 2011074500266 Pentucket Dr John C Page School Consultain Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. E, Amanit & Sons, Inc. 2011074500166 Pentucket Elmor S Bagnal Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011074500166 Pentucket Helen R Donaghue School Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011074500066 Poneer Valley Northfield Elemontary Construction Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011074500066 Pioneer Valley Pioneer Valley Construction Repair - Accelerated									5	
2011074500160 Pentucket Dr. John C Page School Construction Repair - Accelerated DBB PMA Construction Services Knight, Bage & Anderson, Inc. RDK Engineers Inc. 2011074500066 Pentucket Ellmer S Bagnall Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bage & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011074500066 Pentucket Helen R Donaghue School Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bage & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011075000060 Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201107500050505 Pioneer Valley Pioneer Valley Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - - 2011025004050 Pittefield Taeonic High School Feasibility Study Stantacional BBB - - - - - -	201102290027G	Peabody	William A Welch Sr	Construction	Repair - Accelerated	DBB	Daedalus Projects Inc	LPBA/ Architects, Inc.	Associates, Inc.	-
2011074500160 Pentucket Dr. John C Page School Construction Repair - Accelerated DBB PMA Construction Services Knight, Bage & Anderson, Inc. RDK Engineers Inc. 2011074500066 Pentucket Ellmer S Bagnall Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bage & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011074500066 Pentucket Helen R Donaghue School Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bage & Anderson, Inc. CBI Consulting Inc. Gibson Roofs, Inc. 2011075000060 Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201107500050505 Pioneer Valley Pioneer Valley Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - - 2011025004050 Pittefield Taeonic High School Feasibility Study Stantacional BBB - - - - - -										
2011074500150 Pentucket Dr John C Page School Construction Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. RDK Engineers Inc. 2011074500050 Pentucket Elmer S Bagnall Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. GBson Roots, Inc. 2011075000080 Pentucket Helen R Donaghue School Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. GBson Roots, Inc. 2011075000080 Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC . 2011025005050 Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Accelerated DBB CGKV Architects, Inc. LLC . . 2011025000505 Pimouth Pityley Reg Construction Repair - Accelerated DBB CGKV Architects, Inc. Associates, Inc. Associates	201107450020G	Pentucket	Dr Frederick N Sweetsir	Project Complete	Repair - Accelerated	DBB	PMA Construction Services	Knight, Bagge & Anderson, Inc.	CBI Consulting Inc.	· · · · · ·
2011074500050 Penucket Elmer S Bagnall Projec Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gilson Roofs, Inc. 20110745000506 Pentucket Heien R Donaghue School Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gilson Roofs, Inc. 2011075000066 Pioneer Valley Nonthfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 20110258005050 Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201002380510 Pitsfield Taconic High School Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 201002380565 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Astocherst LLC Associates - <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Capeway Roofing Systems,</td></t<>										Capeway Roofing Systems,
201074500106 Pentucket Helen R Donaghue School Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gibson Rools, Inc. 201075000060 Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Piversified Project Strategic Building Solutions, LLC Strategic Building Solutions, LLC - 20102380050 Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 20102380050 Pittefield Taconic High School Feasibility Study Skanska USA Building, Inc - Building Enclosure - 200802380505 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates - 200802380505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates - - Harding Accoustical Interit Cap	201107450015G	Pentucket	Dr John C Page School	Construction	Repair - Accelerated	DBB	PMA Construction Services	Knight, Bagge & Anderson, Inc.	RDK Engineers	Inc.
201074500106 Pentucket Helen R Donaghue School Project Complete Repair - Accelerated DBB PMA Construction Services Knight, Bagge & Anderson, Inc. CBI Consulting Inc. Gibson Rools, Inc. 201075000060 Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Piversified Project Strategic Building Solutions, LLC Strategic Building Solutions, LLC - 20102380050 Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 20102380050 Pittefield Taconic High School Feasibility Study Skanska USA Building, Inc - Building Enclosure - 200802380505 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates - 200802380505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates - - Harding Accoustical Interit Cap	201107450005G	Pentucket	Elmer S Bagnall	Projec Complete	Repair - Accelerated	DBB	PMA Construction Services	Knight Bagge & Anderson Inc	CBI Consulting Inc	Gibson Roofs, Inc
201107500008G Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201107500008G Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201002360510 Pittsfield Taconic High School Feasibility Study Skanska USA Building, Inc - Building Enclosure - 201002380505 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Building Enclosure - 201023800405 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 2010075300256 Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - - Harding Accoustical Interic 2010075300565 Quabbin Oakham Center School Final Audit Approved Repai	2011074300030			r rojec complete		000		Kinght, Bagge & Anderson, inc.	Obligating me.	Cib3011 (0013, inc.
201107500008G Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201107500008G Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201002360510 Pittsfield Taconic High School Feasibility Study Skanska USA Building, Inc - Building Enclosure - 201002380505 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Building Enclosure - 201023800405 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 2010075300256 Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - - Harding Accoustical Interic 2010075300565 Quabbin Oakham Center School Final Audit Approved Repai	201107450010G	Pentucket	Helen R Donaghue School	Project Complete	Repair - Accelerated	DBB	PMA Construction Services	Knight, Bagge & Anderson, Inc.	CBI Consulting Inc.	Gibson Roofs, Inc.
201107500006G Pioneer Valley Northfield Elementary Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201107500505C Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201002360510 Pittsfield Taconic High School Feasibility Study Skanska USA Building, Inc - - 201002380505 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 201002380505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 201002380505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 2010075300256 Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - - -	2011011000100				. topan . tooololatoa					
Diversified Project Diversified Project Strategic Building Solutions, LLC Strategic Building Solutions, LLC - 20110723005056 Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201002360510 Pittsfield Taconic High School Feasibility Study Skanska USA Building, Inc - - 20110233004056 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 201002390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai Architects LLC Associates, Inc. J & J Contractors, Inc. 2010075300256 Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Icapeway Roofing 2010075300256 Quabbin Oakham Center School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc.	201107500008G	Pioneer Vallev	Northfield Elementary	Construction	Repair - Accelerated	DBB	-	CGKV Architects Inc		-
201107500605G Pioneer Valley Pioneer Valley Reg Construction Repair - Accelerated DBB Management CGKV Architects, Inc. LLC - 201002360510 Pittsfield Taconic High School Feasibility Study Skanska USA Building, Inc. - - - 201002360500 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 200802390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 2008023900476 Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB -	201101000000									
201002360510 Pittsfield Taconic High School Feasibility Study Skanska USA Building, Inc - - 201002360506 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 200802390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J& J Contractors, Inc. 2009075300256 Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB -	201107500505G	Pioneer Vallev	Pioneer Valley Reg	Construction	Repair - Accelerated	DBB	•	CGKV Architects, Inc.		-
201102390405G Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Building Enclosure 200802390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 201002390047G Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB -		· · · · · · · · · · · · · · · · · · ·								
2011023904056 Plymouth Plymouth Commun Intermed Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 200802390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 20100239004705 Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB - - - Harding Accoustical Intervi 200907530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Systems, Inc. 201007530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Systems, Inc. Systems, Inc. 20100753005G Quabbin School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Restoration, INc. 20100753005G Quabbin School OPM Selection </td <td>201002360510</td> <td>Pittsfield</td> <td>Taconic High School</td> <td>Feasibility Study</td> <td></td> <td></td> <td>Skanska USA Building, Inc</td> <td>-</td> <td></td> <td>-</td>	201002360510	Pittsfield	Taconic High School	Feasibility Study			Skanska USA Building, Inc	-		-
201102390405G Plymouth Commun Interred Final Audit Approved Repair - Accelerated DBB - Knight, Bagge & Anderson, Inc. Associates - 200802390505 Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Al3 Architects LLC Associates, Inc. J & J Contractors, Inc. 201102390047G Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB - - - - 201007530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Systems, Inc. 201007530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Systems, Inc. 20100753005G5G Quabbin School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Resorates Kronenberge & Sons 20100753005G Quabbin School OPM Selection Repair - Accelerated DBB Corporation of MA			-						Building Enclosure	
200802390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 201002390047G Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB< -	201102390405G	Plymouth	Plymouth Commun Intermed	Final Audit Approved	Repair - Accelerated	DBB	-	Knight, Bagge & Anderson, Inc.		-
200802390505 Plymouth Plymouth North High School Construction New Construction DBB Ted Gentry Associates, Inc. Ai3 Architects LLC Associates, Inc. J & J Contractors, Inc. 201102390047G Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB - - - Harding Accoustical Intervi- 200907530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - - - Harding Accoustical Intervi- Icapeway Roofing Systems, Inc. Systems			•	••	•			0, 00	Sebesta Blomberg &	
201102390047G Plymouth West Elementary Final Audit Approved Repair - Accelerated DBB - - - Harding Accoustical Interior 200907530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - - Harding Accoustical Interior 200907530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Systems, Inc. 201007530050G Quabbin School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Restoration, INc. 201207730030 Quabbin School OPM Selection Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Restoration, INc. 201207730030 Quabbin School OPM Selection Repair - Accelerated DBB Construction Sebesta Blomberg & Associates, Inc. - - 201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated Tishman Construction At3 Architects LLC Associates, Inc.	200802390505	Plymouth	Plymouth North High School	Construction	New Construction	DBB	Ted Gentry Associates, Inc	Ai3 Architects LLC		J & J Contractors, Inc.
Harding Accoustical Interior Harding Accoustical Interior 200907530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Systems, Inc. 201007530055G Quabbin Regional High Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Building Enclosure Kronenberger & Sons 201207530030 Quabbin School OPM Selection Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Secoration, INc. 201207530030 Quabbin School OPM Selection Repair - Accelerated Final Audit Approved Repair - Acce		Plymouth	West Elementary	Final Audit Approved	Repair - Accelerated	DBB	-	-		-
200907530025G Quabbin Oakham Center School Final Audit Approved Repair - Accelerated DBB - Russo Barr Associates, Inc. Associates Systems, Inc. 201007530050G Quabbin Quabbin Regional High School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Kronenberger & Sons Restoration, INc. 201207530030 Quabbin Ruggles Lane Elementary School OPM Selection Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Kronenberger & Sons Restoration, INc. 201207530030 Quabbin School OPM Selection Repair - Accelerated Vertex Construction Services LPBA/ Architects, Inc. Associates Vertex Construction New Construction New Construction Tishman Construction Sebesta Blomberg & Associates, Inc. - - 200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. - -			-	••	·					Harding Accoustical Interiors
Quabbin Regional High School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Building Enclosure Associates Kronenberger & Sons Restoration, INc. 201207530030 Quabbin School OPM Selection Repair - Accelerated Associates Restoration, INc. 201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated									Building Enclosure	Capeway Roofing
20100753050G Quabbin School Closeout Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Restoration, INc. 201207530030 Quabbin School OPM Selection Repair - Accelerated DBB Vertex Construction Services LPBA/ Architects, Inc. Associates Restoration, INc. 201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated - - 200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. -	200907530025G	Quabbin	Oakham Center School	Final Audit Approved	Repair - Accelerated	DBB	-	Russo Barr Associates, Inc.	-	Systems, Inc.
Ruggles Lane Elementary OPM Selection Repair - Accelerated 201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated 201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated 200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. -									Building Enclosure	
201207530030 Quabbin School OPM Selection Repair - Accelerated 201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated 200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. -	201007530505G	Quabbin		Closeout	Repair - Accelerated	DBB	Vertex Construction Services	EPBA/ Architects, Inc.	Associates	
201207780005 Quaboag Warren Elementary School OPM Selection Repair - Accelerated 201207780005 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. -			Ruggles Lane Elementary							
200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. -	201207530030	Quabbin	School	OPM Selection	Repair - Accelerated					
200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc. -										
200802430315 Quincy Central Middle School Design Development New Construction DBB Corporation of MA Ai3 Architects LLC Associates, Inc	201207780005	Quaboag	Warren Elementary School	OPM Selection	Repair - Accelerated					
									0	
201102460005G Reading Birch Meadow Closeout Repair - Accelerated DBB KBA Architects LPBA/ Architects, Inc. Russo Barr Associates, Inc. Paul J. Rogan Co., Inc.	200802430315	Quincy	Central Middle School	Design Development	New Construction	DBB	Corporation of MA	Ai3 Architects LLC	Associates, Inc.	-
201102460005G Reading Birch Meadow Closeout Repair - Accelerated DBB KBA Architects LPBA/ Architects, Inc. Russo Barr Associates, Inc. Paul J. Rogan Co., Inc.										
	201102460005G	Reading	BIRCH Meadow	Closeout	Repair - Accelerated	DRR	KBA Architects	LPBA/ Architects, Inc.	Russo Barr Associates, Inc.	Paul J. Rogan Co., Inc.

Rist-Frost-Shumway	
Engineering, P.C.	W. T. Rich Company Inc.
	Agostini Construction Co.,
	Inc.

Sebesta Blomberg &		
Associates, Inc.	-	

201102460017G	Reading	J Warren Killam	Closeout	Repair - Accelerated	DBB	KBA Architects	LPBA/ Architects, Inc.	Russo Barr Associates, Inc.	Capeway Roofing Systems, Inc.
						RF Walsh Project			Delulis Brothers
W20014144	Revere	Paul Revere School	Final Audit Approved	New Construction	DBB	Management	Drummey Rosane Anderson, Inc.		Construction Company
						RF Walsh Collaborative			
201002480035	Revere	William McKinley	Feasibility Study			Partners	Drummey Rosane Anderson, Inc.		-
								Horizon Engineering	
200802500005	Rochester	Rochester Memorial School	Closeout	Addition / Renovation	CM@R	PMA Construction Services	Flansburgh Associates, Inc.	Associates, LLP	Gilbane Building Company
		John W. Rogers Middle					-	Consulting Engineering	Agostini Construction Co.,
200802510305	Rockland	School	Construction	Addition / Renovation	CM@R	Daedalus Projects Inc	Dore & Whittier Architects, Inc.	Services, LLC	Inc.
2011025100250	Dealdand	D. Stowart Estan	Construction	Donair Accelerated		Daadalua Draiaata Ina	Lishaah 8 Associates Architesta Inc	Duana Barr Associates Inc.	Northeast Energy Control
201102510025G	Rockland	R Stewart Esten	Construction	Repair - Accelerated	DBB	Daedalus Projects Inc	Habeeb & Associates Architects, Inc	. Russo Ball Associates, Inc.	Systems
200902520510G	Rockport	Rockport High School	Final Audit Approved	Repair - Accelerated	DBB				
2003020200100		Rockport Elementary		Ropan Roboleratoa	000				
201002520005G	Rockport	School	Final Audit Approved	Repair - Accelerated	DBB				
201202530005	Rowe	Rowe Elementary School	OPM Selection	Repair - Accelerated					
				-				Rist-Frost-Shumway	
200902580305G	Salem	Collins Middle School	Design Development	Repair - Accelerated	CM@R	KV Associates, Inc.	Reinhardt Associates, Inc.	Engineering, P.C.	
								Rist-Frost-Shumway	
201002580050G	Salem	Saltonstall School	Design Development	Repair - Accelerated	CM@R	KV Associates, Inc.	Reinhardt Associates, Inc.	Engineering, P.C.	-
						NETCO Construction Project			
201102610010G	Sandwich	Forestdale	Construction	Repair - Accelerated	DBB	Managers, Inc.	Habeeb & Associates Architects, Inc	. Gale Associates, Inc.	Varieka Construction, Inc.
						NETCO Construction Project			
200902610025G	Sandwich	Oak Ridge School	Construction	Repair - Accelerated	DBB	Managers, Inc.	Habeeb & Associates Architects, Inc		J.J. Cardosi, Inc.
	2			5 · · · ·			Fletcher Thompson Architecture	Consulting Engineering	
201002620305	Saugus	Belmonte Middle School	Design Development	Repair - Major	DBB	Skanska USA Building, Inc	Engineering, LLC	Services, LLC	-
201202620505	Saugus	Saugus High	Feasibility Study	Science Lab		Solutions, LLC	Symmes Maini & McKee		-
0000000400000	Caituata	Wampatuck Elementary	Final Audit Ammoured	Donair Accelerated		Bargmann Hendrie +	Krisht Danna 8 Andanan Ina	Rist-Frost-Shumway	Enterprise Equipment Co.,
200902640020G	Scituate	School	Final Audit Approved	Repair - Accelerated	DBB	Archetype, Inc.	Knight, Bagge & Anderson, Inc.	Engineering, P.C.	Inc.
200802660305	Sharon	Sharon Middle School	Project Complete	Addition / Renovation	CM@R	Daedalus Projects Inc	Kaestle Boos Associates, Inc.	Horizon Engineering Associates, LLP	Consigli Construction Company, Inc.
200602660305		Sharon Middle School	Project Complete	Addition / Renovation	CMer	Daedalus Flojecis Inc	Raestie Boos Associates, Inc.	Associates, LLF	Company, inc.
201102660505G	Sharon	Sharon High School	Final Audit Approved	Repair - Accelerated	DBB	Daedalus Projects Inc	Baker/Wohl Architects, Inc.		Titan Roofing, Inc.
2011020003030	Shawsheen Valley	Shawsheen Valley Voc Tech		Repair Accelerated	000		Bakel, Wolli Architectis, Inc.		Han Roomig, no.
200808710605	Voc Tech	High School	OPM Selection	Repair - Major		-	_		Colantonio, Inc.
	Shawsheen Valley	Shawsheen Valley Voc Tech				Construction Monitoring			
201008710605	Voc Tech	High School	Closeout	Addition / Renovation	DBB	Services, Inc.	Knight, Bagge & Anderson, Inc.		Colantonio, Inc.
	Shawsheen Valley	Shawsheen Valley Voc Tecl							· · · · · · · · · · · · · · · · · · ·
	March Transf		OPM Selection	Repair - Accelerated					
201208710605	Voc Tech	High School	OF WI SELECTION						
201208710605	Voc Tech	High School	OF MI Selection				Lamoureux Pagano & Associates,		
201208710605 200802710305	Shrewsbury	High School Sherwood Middle School	Construction	New Construction	CM@R	PMA Construction Services	Lamoureux Pagano & Associates, Inc.	RDK Engineers	Gilbane Building Company
	Shrewsbury	Sherwood Middle School	Construction				Inc.	•	
					CM@R DBB		C	. Cannon Design	Gilbane Building Company
200802710305 201102710035G	Shrewsbury Shrewsbury	Sherwood Middle School Spring Street	Construction Construction	New Construction Repair - Accelerated		PMA Construction Services	Inc. Habeeb & Associates Architects, Inc	:. Cannon Design Horizon Engineering	
200802710305 201102710035G	Shrewsbury	Sherwood Middle School	Construction	New Construction			Inc. Habeeb & Associates Architects, Inc	. Cannon Design	
200802710305 201102710035G	Shrewsbury Shrewsbury	Sherwood Middle School Spring Street Somerset-Berkley High	Construction Construction	New Construction Repair - Accelerated		PMA Construction Services	Inc. Habeeb & Associates Architects, Inc	:. Cannon Design Horizon Engineering Associates, LLP	Lambrian Construction Corp
200802710305 201102710035G 200811119999	Shrewsbury Shrewsbury Somerset-Berkley	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community	Construction Construction Construction	New Construction Repair - Accelerated New Construction	DBB	PMA Construction Services Skanska USA Building, Inc	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC	:. Cannon Design Horizon Engineering Associates, LLP Foreman Building	Lambrian Construction Corp
200802710305 201102710035G 200811119999 200902740111E	Shrewsbury Shrewsbury Somerset-Berkley Somerville	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community School at Cummings	Construction Construction Construction Construction	New Construction Repair - Accelerated New Construction Addition / Renovation		PMA Construction Services Skanska USA Building, Inc PMA Construction Services	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC Maguire Group, Inc.	:. Cannon Design Horizon Engineering Associates, LLP	Lambrian Construction Corp
200802710305 201102710035G 200811119999 200902740111E	Shrewsbury Shrewsbury Somerset-Berkley Somerville South Hadley	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community School at Cummings Plains School	Construction Construction Construction	New Construction Repair - Accelerated New Construction	DBB	PMA Construction Services Skanska USA Building, Inc	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC	E. Cannon Design Horizon Engineering Associates, LLP Foreman Building Commissioning, LP	Lambrian Construction Corp
200802710305 201102710035G 200811119999 200902740111E 200902780015	Shrewsbury Shrewsbury Somerset-Berkley Somerville South Hadley South Shore Reg Voo	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community School at Cummings Plains School South Shore Vocational	Construction Construction Construction Construction Preferred Schematic	New Construction Repair - Accelerated New Construction Addition / Renovation New Construction	DBB DBB	PMA Construction Services Skanska USA Building, Inc PMA Construction Services Arcadis	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC Maguire Group, Inc. Margo Jones Architects, Inc.	E. Cannon Design Horizon Engineering Associates, LLP Foreman Building Commissioning, LP Building Enclosure	Lambrian Construction Corp
200802710305 201102710035G 200811119999 200902740111E	Shrewsbury Shrewsbury Somerset-Berkley Somerville South Hadley	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community School at Cummings Plains School	Construction Construction Construction Construction	New Construction Repair - Accelerated New Construction Addition / Renovation	DBB	PMA Construction Services Skanska USA Building, Inc PMA Construction Services Arcadis Vertex Construction Services	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC Maguire Group, Inc. Margo Jones Architects, Inc.	E. Cannon Design Horizon Engineering Associates, LLP Foreman Building Commissioning, LP Building Enclosure Associates	Lambrian Construction Corp - Gilbane Building Compan
200802710305 201102710035G 200811119999 200902740111E 200902780015 200808730605G	Shrewsbury Shrewsbury Somerset-Berkley Somerville South Hadley South Shore Reg Voo Tech	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community School at Cummings Plains School South Shore Vocational Technical High School	Construction Construction Construction Construction Preferred Schematic Closeout	New Construction Repair - Accelerated New Construction Addition / Renovation New Construction Repair - Accelerated	DBB DBB	PMA Construction Services Skanska USA Building, Inc PMA Construction Services Arcadis Vertex Construction Services Joslin, Lesser + Associates	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC Maguire Group, Inc. Margo Jones Architects, Inc. Gale Associates, Inc.	E. Cannon Design Horizon Engineering Associates, LLP Foreman Building Commissioning, LP Building Enclosure Associates Environmental Health and	Lambrian Construction Corp - Gilbane Building Company - - Consigli Construction
200802710305 201102710035G 200811119999 200902740111E 200902780015	Shrewsbury Shrewsbury Somerset-Berkley Somerville South Hadley South Shore Reg Voo	Sherwood Middle School Spring Street Somerset-Berkley High East Somerville Community School at Cummings Plains School South Shore Vocational	Construction Construction Construction Construction Preferred Schematic	New Construction Repair - Accelerated New Construction Addition / Renovation New Construction	DBB DBB	PMA Construction Services Skanska USA Building, Inc PMA Construction Services Arcadis Vertex Construction Services	Inc. Habeeb & Associates Architects, Inc Ai3 Architects LLC Maguire Group, Inc. Margo Jones Architects, Inc.	E. Cannon Design Horizon Engineering Associates, LLP Foreman Building Commissioning, LP Building Enclosure Associates	Lambrian Construction Corp

200908720605	Southeastern Reg Voo Tech	c Southeastern Regional Vocational Technical School	Construction	Addition / Renovation	CM@R	RF Walsh Collaborative Partners	Drummey Rosane Anderson, Inc.	RI
200908760605	Southern Worcester Cty VT	Bay Path Regional Vocational Technical High School	Approved Project Vote Pending	Addition / Renovation	DBB	HEERY	Kaestle Boos Associates, Inc.	
200807660010	Southwick-Tolland	Woodland Elementary School		Addition / Renovation	DBB	Strategic Building Solutions, LLC	JCJ Architecture, PC	
200807670505	Spencer-E Brookfield	David Prouty High School	Feasibility Study			Dore and Whittier Architects, Inc.	Design Partnership of Cambridge, Inc.	
	Springfield	SCIPP Year 2	Construction					
	Springfield	SCIPP Year 3	Construction Approved Project Vote					B
201102810125E 201102810030E	Springfield Springfield	Dryden Memorial Elias Brookings	Pending Preferred Schematic	Addition / Renovation		Arcadis Arcadis	Drummey Rosane Anderson, Inc. Drummey Rosane Anderson, Inc.	
W20014137	Springfield	Forest Park Middle School	Construction	Addition / Renovation	DBB	Arcadis	Perkins Eastman	Fo Co
W20054428	Springfield	Roger L. Putnam Vocational Technical High School	Construction	New Construction	CM@R	Pinnacle One, Inc.	Drumney Rosane Anderson Inc.	St Ll
	Springfield	Central High School	Feasibility Study	Science Lab		Pinck & Co., Inc.	DiNisco Design Partnership, Limited	
200902840405	Stoneham	Stoneham Middle School	Design Development	Addition / Renovation	CM@R	Joslin, Lesser + Associates Inc. Lamoureux Pagano &	Tappe Associates, Inc.	R
200802870005	Sturbridge	Burgess Elementary School	Construction	Addition / Renovation	DBB	Associates, Inc. Compass Project	Drummey Rosane Anderson, Inc.	A
201102880030G	Sudbury	Peter Noyes General John Nixon	Closeout	Repair - Accelerated	DBB	Management, Inc.	Russo Barr Associates, Inc.	R
201202880025	Sudbury	Elementary School	OPM Selection	Repair - Accelerated		Strategic Building Solutions,		
200802900305 201102910010	Sutton Swampscott	Sutton Middle School Hadley	Construction Eligibility Period	Addition / Renovation	DBB	LLC -	Flansburgh Associates, Inc.	R
201202920305	Swansea	Joseph Case Jr High	OPM Selection	Repair - Accelerated				
201107700405G	Tantasqua	Tantasqua Regional Jr High School	Design Development	Repair- Accelerated	DBB	Diversified Project Management	Habeeb & Associates Architects, Inc.	
201202930057	Taunton	Harold H Galligan School	OPM Selection	Repair - Accelerated				
W20014194	Taunton	Taunton High School	Closeout	Addition / Renovation	CM@R	Gilbane Building Company	Design Partnership of Cambridge, Inc.	
200802950505	Tewksbury	Tewksbury Memorial High School	Construction	New Construction	DBB	HEERY	Symmes Maini & McKee Associates Inc.	s, 50 As
201208780605	Tri County	Tri County Reg Voc Tech	Feasibility Study	Science Lab		Collaborative Partners	Ai3 Architects LLC	
201208780605G	Tri County	Tri County Reg Voc Tech	Final Audit Approved	Repair - Accelerated	DBB		Richard D. Kimball Company, Inc.	. W
201108790605G	Upper Cape Cod Voc Tech	Upper Cape Cod Voc Tech	Construction	Repair - Accelerated	DBB	NETCO Construction Project Managers, Inc.	Knight, Bagge & Anderson, Inc.	G
200803040505	Uxbridge	Uxbridge High School	Construction	New Construction	CM@R	Joslin, Lesser + Associates Inc. Gary Kaczmarek - Town	Raymond Design Associates, Inc.	Тı М
200907750305	Wachusett	Mountview Middle School	Feasibility Study			Employee Strategic Building Solutions,	Lamoureux Pagano & Associates, Inc.	R
201107750035G	Wachusett	Naquag Elementary	Construction	Repair - Accelerated	DBB	LLC	LPBA/ Architects, Inc.	E
201107750040G	Wachusett	Paxton Center	Construction	Repair - Accelerated	DBB	Strategic Building Solutions, LLC	LPBA/ Architects, Inc.	R E

RDK Engineers

W. T. Rich Company Inc.

BVH Integrated Services,	
Inc.	_
	-
Foreman Building	
Commissioning, LP	-
· · · · · · · · · · · · · · · · · · ·	
Strategic Building Solutions,	
LLC	Consigli/Morganti
	5 5
	Shawmut Design and
RDK Engineers	Construction
Horizon Engineering	
Associates, LLP	Fontaine Brothers, Inc.
RDK Engineers	Gibson Roofs, Inc.
	TLT Construction
RDK Engineers	TLT Construction Corporation
RDK Engineers	
RDK Engineers	Corporation -
RDK Engineers	Corporation - Greenwood Industries, Inc.
RDK Engineers	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction
	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction
, Sebesta Blomberg &	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture
, Sebesta Blomberg &	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture
, Sebesta Blomberg &	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc.
, Sebesta Blomberg & Associates, Inc.	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical
, Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc.	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc.
Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc. Turner Facilities	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc. Shawmut Design and
, Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc.	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc.
Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc. Turner Facilities	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc. Shawmut Design and
, Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc. Turner Facilities Management Solutions	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc. Shawmut Design and
, Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc. Turner Facilities Management Solutions Rist-Frost-Shumway	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc. Shawmut Design and Construction -
, Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc. Turner Facilities Management Solutions Rist-Frost-Shumway Engineering, P.C.	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc. Shawmut Design and
, Sebesta Blomberg & Associates, Inc. WSP Flack + Kurtz Gale Associates, Inc. Turner Facilities Management Solutions Rist-Frost-Shumway	Corporation - Greenwood Industries, Inc. Bacon-Agostini Construction Joint Venture CTA Ventures - Integrity Mechanical Contractors, Inc. Modern Glass & Aluminum, Inc. Shawmut Design and Construction -

		T D.			222	Strategic Building Solutions,		R
201107750045G	Wachusett	Thomas Prince	Construction	Repair - Accelerated	DBB	LLC	LPBA/ Architects, Inc.	E
004000050040	\\/_l/ofield	Cabin Middle Cabaal	Design Development	Now Construction		Joslin, Lesser + Associates	T A C C	Б
201003050310	Wakefield	Galvin Middle School	Design Development	New Construction	DBB	Inc.	Tappe Associates, Inc.	В
201003050505	Wakefield	Wakefield Memorial High	Final Audit Approved	Addition / Renovation	DBB	-	-	
201203150305	Wayland	Wayland Middle School	OPM Selection	Repair - Accelerated				
200002450505	Wayland	Wayland High School	Project Complete	New Construction	CM@R	KV Associates, Inc.		W
200803150505	Wayland	Park Avenue Elementary	Approved Project Vote	New Construction	CINICK	RF Walsh Collaborative	HMFH Architects, Inc.	v
200903160015	Webster	School	Pending	New Construction	DBB	Partners	Dore & Whittier Architects, Inc.	
200903100013	Webster	0011001	1 chaing	New Construction	000	T druiers	Symmes Maini & McKee	R
200803170505	Wellesley	Wellesley Senior School	Project Complete	New Construction	CM@R	Ryegate, Inc.	Associates, Inc.	F
201103220005G	West Boylston	Major Edwards Elementary	Construction	Repair - Accelerated	DBB	URS Corporation	Reinhardt Associates, Inc.	C
2011002200000	Troot Doyloton	West Bridgewater Middle-	Constitution	Ropul / Roboloratou	000	Strategic Building Solutions,		
201003230505	West Bridgewater	Senior High School	Project Scope & Budget	New Construction		LLC	Flansburgh Associates, Inc.	
	5	5	, , ,			Strategic Building Solutions,	Symmes Maini & McKee Associates	. т
200903320505	West Springfield	West Springfield High School	Construction	New Construction	DBB	LLC	Inc.	ν
200903210305	Westborough	Gibbons Middle School	Eligibility Period			-	-	
	-	Abner Gibbs Elementary						Н
200903250020	Westfield	School	Design Development	New Construction	DBB	Skanska USA Building, Inc	Margo Jones Architects, Inc.	Α
201103250025G	Westfield	Highland	Construction	Repair - Accelerated	DBB	P3 Project Planning	Tighe & Bond, Inc.	
								S
201003250025G	Westfield	Highland	Closeout	Repair - Accelerated	DBB	P3 Project Planning	Tighe & Bond, Inc.	L
		Munger Hill Elementary						
	Westfield	School	OPM Selection	Repair - Accelerated				
2011022500260	Westfield	Bonor Mill	Construction	Papair Appalarated	DBB	D2 Dreiget Blenning	Tighe 9 Dand Inc	S
201103250036G	westneid	Paper Mill	Construction	Repair - Accelerated	DBB	P3 Project Planning	Tighe & Bond, Inc.	L
201203250036	Westfield	Paper Mill	OPM Selection	Repair - Accelerated				
201103250040G	Westfield	Southampton Road	Construction	Repair - Accelerated	DBB	P3 Inc.	Tighe & Bond, Inc.	
2011002000400		Countempton read	Construction	Ropan / Roboloratoa	000	10110.	righe & Dona, me.	S
201003250040G	Westfield	Southampton Road	Closeout	Repair - Accelerated	DBB	P3 Project Planning	Tighe & Bond, Inc.	Ľ
		•		1			3	S
201103250505G	Westfield	Westfield High	Construction	Repair - Accelerated	DBB	P3 Project Planning	Tighe & Bond, Inc.	L
								S
201103250605G	Westfield	Westfield Voc Tech High	Construction	Repair - Accelerated	DBB	P3 Project Planning	Tighe & Bond, Inc.	L
						Compass Project		F
200903300012	Weston	Field Elementary School	Design Development	New Construction	DBB	Management, Inc.	Jonathan Levi Architects LLC	С
						Compass Project	Garcia Galuska DeSousa Consulting	
201103300505G	Weston	Weston High	Construction	Repair - Accelerated	DBB	Management, Inc.	Engineers Inc.	R
· · · · · · · · · · · · · · · · · · ·						Compass Project		_
201103300305G	Weston	Weston Middle	Closeout	Repair - Accelerated	DBB	Management, Inc.	Russo Barr Associates, Inc.	R
201103310015G	Westport	Alice A Macomber	Construction	Repair - Accelerated	DBB	Pinck & Co., Inc.	CGKV Architects, Inc.	С
201103310505G	Westport	Westport High	Construction	Repair - Accelerated	DBB	Pinck & Co., Inc.	CGKV Architects, Inc.	С
					000			~
201103360310G	Weymouth	Abigail Adams Middle School	Closeout	Repair - Accelerated	DBB	KBA Architects	Gale Associates, Inc.	С
201103360080G	Weymouth	William Seach Primary	OPM Selection	Repair - Accelerated		KBA Architects	-	
201203360080	Weymouth Whitman-Hanson	William Seach Primary John H Duval	OPM Selection	Repair - Accelerated	DBB			
201107800030G	whitman-manson	John H Duvai	Closeout	Repair - Accelerated	DDD	- Knight Dagge & Anderson	BETA Group, Inc.	
200907800025	Whitman-Hanson	Maquan Elementary School	Feasibility Study			Knight, Bagge & Anderson	Turowski2 Architecture, Inc.	
200907800025	Williamsburg	Anne T. Dunphy School	Design Development	New Construction	DBB	Inc. Arcadis	Drummey Rosane Anderson, Inc.	В
200803400005 201203420060	Wilmington	North Intermediate	OPM Selection	Repair - Accelerated		/100015	Drammey Nosane Anderson, Inc.	D
201203420000	********	North Interneuldle		Nepan - Accelerated				
201103420025G	Wilmington	Shawsheen Elem	Closeout	Repair - Accelerated	DBB	P3 Inc.	Russo Barr Associates, Inc.	С
2011001200200			e			Joslin, Lesser + Associates		S
200903420505	Wilmington	Wilmington High School	Design Development	New Construction	CM@R	Inc.	Dore & Whittier Architects, Inc.	A
		3. ······				-		

Rist-Frost-Shumway	
Engineering, P.C.	MDM Engineering
-	- -
B20 Associatos Inc	_
B2Q Associates, Inc.	-
	Shawmut Design and
WSP Flack + Kurtz	Construction
	-
Rist-Frost-Shumway	Turner Construction
Engineering, P.C.	Company
Cannon Design	-
	-
, Turner Facilities	
Management Solutions	Fontaine Brothers, Inc.
-	-
Lleviner Frankrand	
Horizon Engineering	
Associates, LLP	-
Otresta ella D. 11.11. O. 1.11	
Strategic Building Solutions,	
LLC	-
Strategic Building Solutions,	
LLC	-
Strategic Building Solutions,	
÷ ÷	R & H Roofing
LLC	R & H Roofing
LLC Strategic Building Solutions,	R & H Roofing
LLC Strategic Building Solutions, LLC	R & H Roofing
LLC Strategic Building Solutions, LLC	R & H Roofing -
LLC Strategic Building Solutions, LLC Strategic Building Solutions,	R & H Roofing
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC	R & H Roofing -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building	R & H Roofing -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC	R & H Roofing - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building	R & H Roofing - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP	R & H Roofing - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building	R & H Roofing - - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers	- - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP	R & H Roofing Greenwood Industries, Inc.
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers	- - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc.	- - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers	- - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc.	- - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	- - - Greenwood Industries, Inc. -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc.	- - -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	- - - Greenwood Industries, Inc. -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc Greenwood Industries, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc Greenwood Industries, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	- - - Greenwood Industries, Inc. -
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc Greenwood Industries, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc Greenwood Industries, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc Greenwood Industries, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc Greenwood Industries, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc S.I. Services, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc. CBI Consulting Inc. B2Q Associates, Inc.	Greenwood Industries, Inc Greenwood Industries, Inc S.I. Services, Inc Lockheed Window
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc. CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc S.I. Services, Inc
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc S.I. Services, Inc Lockheed Window
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc. CBI Consulting Inc. B2Q Associates, Inc. CBI Consulting Inc. Symmes, Maini & McKee	Greenwood Industries, Inc Greenwood Industries, Inc S.I. Services, Inc Lockheed Window Corporations
LLC Strategic Building Solutions, LLC Strategic Building Solutions, LLC Foreman Building Commissioning, LP RDK Engineers RDK Engineers CBI Consulting Inc.	Greenwood Industries, Inc Greenwood Industries, Inc S.I. Services, Inc Lockheed Window

		Toy Town Elementary				NETCO Construction			Adams Plumbing and
201003430050G	Winchendon	School	Final Audit Approved	Repair - Accelerated	DBB	Project Managers, Inc.	Hesnor Engineering Company		Heating, Inc.
200803449999	Winchester	Parkhurst Elementary School	Eligibility Period				-		
		Vinson-Owen Elementary				Neil Foley - Town		Turner Facilities	
200803440025	Winchester	School	Construction	New Construction	DBB	Employee	Tappe Associates, Inc.	Management Solutions	CTA Construction Co., Inc.
							Symmes Maini & McKee Associates	5,	
201003440505	Winchester	Winchester High School	Feasibility Study			Skanska USA Building, Inc	Inc.		-
						Knight, Bagge & Anderson			Capeway Roofing
201103440020G	Winchester	Lynch Elementary School	Final Audit Approved	Repair - Accelerated	DBB	Inc.	Gale Associates, Inc.		Systems, Inc.
200803460505	Winthrop	Winthrop Sr High School	Feasibility Study			Skanska USA Building, Inc	HMFH Architects, Inc.		-
		· · · · · ·				Municipal Building		Simpson Gumpertz & Heger	Reliable Roofing and Sheet
201103470410G	Woburn	Daniel L Joyce Middle School	Closeout	Repair - Accelerated	DBB	Consultants, Inc.	Gale Associates, Inc.	Inc.	Metal, LLC
						Municipal Building		Strategic Building Solutions,	
200803470015	Woburn	Goodyear School	Project Complete	New Construction	CM@R	Consultants, Inc.	Tappe Associates, Inc.	LLC	Gilbane Building Company
		John F Kennedy Middle				Municipal Building		Simpson Gumpertz & Heger	
201103470405G	Woburn	School	Closeout	Repair - Accelerated	DBB	Consultants, Inc.	Gale Associates, Inc.	Inc.	Greenwood Industries, Inc.
201203480052	Worcester	Chandler Magnet School	OPM Selection	Repair - Accelerated					
201203488099	Worcester	Dr. James Caradonio Cente	r OPM Selection	Repair - Accelerated					
201203480140	Worcester	Jacob Hiatt Magnet School	OPM Selection	Repair - Accelerated					
201203480145	Worcester	Lake View School	OPM Selection	Repair - Accelerated					
201203480175	Worcester	May Street School	OPM Selection	Repair - Accelerated					
W20004048	Worcester	North High School	Project Complete	New Construction	CM@R	<u>-</u>	Maguire Group, Inc.	Architectural Services	Gilbane Building Company